

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: FEHRN W28-13			
Project:COLORADO-WELD-NAD83-UTM13		Site:FEHRN W28-13	Rig name no.:BASIC 1549/1549
Event: ABANDONMENT		Start date: 5/7/2015	End date: 5/28/2015
Active datum: RKB @4,970.99usft (above Mean Sea Level)		Spud date: 1/5/1995	
UWI: SW/SW/0/2/N/66/W/28/0/0/6/PRIME/S/845.00/W/0/557.00/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	05/07/2015		MIRU Basic 1549 (muddy location), 600/600/0psi. RU pump & tank blew down well & controlled it 15bbls/tbg 20bbls/csg. ND 3k larkin WH, NU5kBOP RU work floor TOO H tally out 228 jts 2 1/16 tbg to the derrick LD 6 jts SWI SDFN
2	05/11/2015		CP:600,SP:0.Blew down well & controlled it, RU Warrior WL RIH 1.75" g-ring to 7900' set 1.75"CIBP w/cmt cap @ 7860' RIH 2.81" g-ring to 7575' set 2.75"CIBP @ 7400'RDWL. RU Hole Seeker tester TIH tested tbg in to 7400' PT CIBP to 1000/15 mins SWI SDFN
3	05/12/2015		0 psi. RU Ridge cmtrs pumped 30 sx class Gcmt 15.8ppg 1.36 cf/sk PUH to 4800' broke circ RU cementers pumped 25 sx class G cmt 15.8 ppg 1.16 cf/sk RD cmenters PUH to 4000 circ clean SB 5 stds WOC TIH tag TOC @ 4310' TOO H RU Warrior WL cut csg @ 1510' SWI
4	05/13/2015		0 psi NDBOP & WH csg threads were bad, called for csg spear, unlanded csg pulled 20K NU spool & 5KBOP w/3 1/2 rams LD 1 jts circulated well 2 bbl/min @ 700psi TOO H LD 36 jts 3 1/2 csg total, TIH 2.06 tbg to 1610' RU Ridge cementersSEE COMMENTS
5	05/14/2015		0 psi. TIH tag TOC @ 315' with 10 jts 2 3/8 tbg TOO H LD tbg NDBOP & spool RU Warrior WL RIH set 8 5/8 CIBP @ 80' RDWL NUBOP PT CIBP with rig pump to 1000psi/15mins held good NDBOP RD pump & tank cleaned location RDMO Basic 1549'
6	05/28/2015		DUG UP SURFACE CASING. CUT CASING 6' BELOW GL. TAGGED @ 79'. FILLED CASING STUB WITH 42 BAGS 5000 PSI CEMENT. CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO
7	05/28/2015		TIME : 11:00, ROUTE : E33, WINS: C3753, PROJECT TYPE: P&A, PROD: CD/J-SAND, BATT#: 36159164, GATHERER: KMG, STATION: 30858, LINE : NA, COMMENTS: P&A'd OFFLINE.

COMMENTS:

05/13/15 - pumped 10 bbls SAPP & 410 sks type 3 cmt 14.8 ppg, 1.34 cf/sk RD cementers PUH to 130 circulated clean LD rest of tbg SWI SDFN