

US ROCKIES REGION

Anadarko Daily Summary Report

Well: SENG 33-07

Project: COLORADO-WELD-NAD83-UTM13

Site: SENG 33-07

Rig name no.: BASIC 1549/1549

Event: ABANDONMENT

Start date: 5/14/2015

End date: 5/29/2015

Spud date: 7/1/2006

Active datum: RKB @5,003.99usft (above Mean Sea Level)

UWI: NW/SE/0/1/N/65/W/7/0/0/6/PRIME/S/1,812.00/E/0/1,939.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	05/14/2015		MIRU Basic 1549, Location fenced up & clean , RU pump & tank 550/550/0 Blew down well & controlled it, ND5K WH NU 5KBOP, RU work floor TOO H tally out 228 jts 2 3/8 tbg 7378' RU Warrior WL RIH G-ring to 7450' set 4.5 CIBP @ 7310 RDWL SWI SDFN
2	05/18/2015		MIRU HYDROTESTER TEST IN W/ 2-3/8" TBG TAG CIBP @ 7310' MIRU CEMENTERS PUMP 50 SKS "G" CEMENT DISPLACE TO 6660' PULL TBG TO 4670' RU CEMENTERS PUMP 30 SKS "G" CEMENT DISPLACE TO 4270' PULL TBG TO 4070' REVERSE CIRCULATE CLEAN STAND BACK 1700' LD TBG SWI
3	05/19/2015		MIRU E-LINE RIH W/ 3-5/8" JET CUTTER TAG CEMENT AT 4270' PUH CUT CSG @ 1610' RD E-LINE CIRCULATE HOLE UNLAND CSG NUBOP TOO H LD 4-1/2" CSG CHANGE RAMS TO 2-3/8" TIH TO 1710' RU CEMENTERS PUMP 5 BBLS FRESH, 10 BBLS SAP 10 FRESH, 280 SKS CEMENT DISPLACE
4	05/20/2015		MIRU WARRIOR E-LINE NDBOP AND SURFACE CSG SPOOL, RIH W/ 3-1/8" SINKER BAF TAG CEMENT AT 652' POOH PU 8-5/8" CIBP RIH SET AT 80' POOH W/ SETTING TOOL NUSPOOL AND BOP TEST CSG/CIBP TO 1000# GOOD TEST NDBOP AND SPOOL SECURE WELL PU LOC RDMO
5	05/29/2015		Dug up surface casing. Cut casing 6' below GL. Tagged @ 68'. Filled casing stub with 35 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
6	05/29/2015		TIME : 16:00, ROUTE : E35, WINS: 92713, PROJECT TYPE: P&A, PROD: CD, BATT#: 36162381, GATHERER: KMG, STATION: 46047, LINE : NA, COMMENTS: P&A'd OFFLINE.

COMMENTS:

05/19/15 - 2.5 BBLS, TOO H W/ TBG TO 120' REVERSE TBG CLEAN TOO H SECURE WELL SDFN WOC