

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: MOSER FARMS UPRR 41-9 #4			
Project:COLORADO-WELD-NAD83-UTM13		Site:MOSER FARMS UPRR 41-9 #4	Rig name no.:LEED/721
Event: ABANDONMENT		Start date: 5/19/2015	End date: Spud date: 11/6/1988
Active datum: RKB @4,864.99usft (above Mean Sea Level)		UWI: 0/2/N/65/W/9/0/NENE/6/0/0/0/0/0/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	05/19/2015		MIRU LEED 721, KILL WEL TP-700#, CP-1050#, SP-0#, ND WH, NU BOP, SDFN
2	05/20/2015		START TOO H AND PARTED TBG, WO EQUIPMENT, TIH TO 601' W/19JTS 2.063"TBG & OVERSHOT, OVERSHOT JUST SLIPS OFF FISH TOP, TOO H & CHANGE GRAPPEL, TIH TO 601' W/19JTS 2.063" TBG & OVERSHOT, GETON FISH, WAIT FOR WL, RIH W/FREEPOINT, SEE COMMENTS
3	05/21/2015		TOOH LD 149JTS 2.063"TBG, WAIT ON TBG, TIH W/ 2.875" CONCAVE MILL, 169JTS 2.063" TBG, MILL ON TOP OF FISH, CIRCULATE CLEAN, SDFN
4	05/26/2015		MILL FISH TOP W/CONCAVE MILL TO DRESS FOR OVERSHOT, TOO H LD MILL, PU & TIH W/OVERSHOT, WORK TBG FROM 20,000LBS TO 40,000LBS, FREE UP FISH, TOO H LD FISH, SDFN
5	05/27/2015		RIH W/GR STACK OUT @ 7175', RIH W/SINKER BAR TO 7245', TIH W/221JTS 2.063" TBG, BIT & SCRAPER TO 7220', CIRCULATE CLEAN, TOO H,SDFN
6	05/28/2015		RIH W/CIBP SET @ 7200', RIH W/CMT DUMP BAILER & DUMP BAIL 1SX CMT, RIH W/CIBP SET @ 6860', TIH W/210JTS 2.063"TBG TO 6855', CIRCULATE GAS OUT, PT CIBP TO 2500# FOR 15MIN GOOD TEST, PUMP 20SX CMT PLUG FROM 6855' TO 6236', CONTINUE AT COMMENTS BELOW
7	05/29/2015		TIH TAG TOC @ 4058' W/124JTS 2.063" TBG, TOO H, RIH SHOOT SQZ HOLES @ 1330', ND BOP, ND WH, NU CMT HEAD, PUMP INJECTION TEST, PUMP 100SX CMT & DISPLACE TO 170', SDFN
8	06/01/2015		TIH TAG TOC @ 98' W/4JTS 2.063"TBG, TOO H LD 2.063"TBG, RIH SET CIBP @ 96', PT CIBP TO 1000# FOR 15MIN GOOD TEST, RDMO LEED 721 TO KARICH 2-32
9	06/09/2015		Dug up surface casing. Cut casings 6' below GL. Tagged @ 155' in surface casing, 50' in production casing. Filled casing stub with 28 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.

COMMENTS:

05/20/15 - FREEPOINT STACKS OUT @ 3626', TBG IS FREE, POOH, RIH W/CCL, STACK OUT @ 5350', POOH, RIH W/JET CUTTER, STACK OUT @ 5500', PUH TO 5485' & CUT TBG, TOO H LD FISH TOOL, SDFN

05/28/15 - PUH TO 4847', PUMP 35SX CMT PLUG FROM 4847' TO 4025', PUH TO 3800', REVERSE CIRCULATE CLEAN, SDFN