

Well Name: WPX ENERGY RMT.
Well Name: FED.RGU 512-25-198
Pad Name: FED RGU 42-26-198
Legal Description: SENESEC26TWP1SRNG98W
Unit: Ryan Gulch
Unit # COC60733
COGCC # 96850
API # 05-103-11968-00
County: Rio Blanco
Field: Sulphur Creek
Field # 80090
Rig Name and Number: H & P 318
WPX Supervisor: Ted Ragsdale
Phone number at rig: 970-988-3854



This notice, sent on	05/24/2015	is to inform you that WPX E
ran and cemented	9-5/8" SURFACE	casing.
Depth casing landed	4,080'	
Volume pumped	192.3 , 78.9 , 370 BBLs	
Sack of cement used	610, 210 , 955	
Cement density	12.8 , 12.8 , 12.8	
Yield cubic ft/sack	1.77 , 2.11 , 2.18	
Stages	2 STAGE	
Lift Pressure	945, 900	psi
Bumped plug	YES / YES	
Bump pressure	1435 , 1750	psi
Floats held	YES / YES	
Returns	FULL / FULL	
Losses	0 / 0	

Additionally:

1 ST STAGE 40% EXCESS,FULL RETURNS,BUMPED PLUG,
 FLOATS HELD, OPEN DV TOOL, GAINED RETURNS, START 2ND
 STAGE W/ 70% EXCESS, FULL RETURNS , 80 BBLs CEMENT
 BACK F/ 1ST STAGE ,DROP CLOSING PLUG & START
 DISPLACEMENT -FULL RETURNS, BUMPED CLOSING PLUG- TOOL
 CLOSED, 100 BBLs CEMENT BACK T/ SURFACE F/ 2ND STAGE , &
 BROUGHT CEMENT T/ SURFACE.& WITNESSED BY BLM &
 COGCC,CEMENT FELL 40' ,WILL TOP OUT F/ 40' ON NEXT
 SURFACE CEMENT JOB W/ EXCESS BACK T/ SURFACE F/ 2ND
 STAGE