

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-KARICH 2-32			
Project:COLORADO-WELD-NAD83-UTM13		Site:HSR-KARICK 2-32 PAD	
Event: CONST- CAP WELL WORK		Rig Name No:CONCORD 6/6	
Start Date: 2/16/2013		End Date:	
Active Datum: RKB @4,914.99usft (above Mean Sea Level)		Spud Date: 6/10/1994	
UWI: 0/3/N/66/W/32/0/NENW/6/0/0/0/0/0/0			
Report No	Report Date	MD (usft)	24 Hr Summary
1	02/16/2013		CREW TO LOC, SPOT IN BEAM, RIG, PUMP, TANK, TP 500/ CP 500, CONTROL WELL, ND WH, NU BOP, STAND BACK 228 JTS 1-1/4 TBG STRING, MIRU SLICKLINE, RIH TAG FILL @ 7420 GL, ND SLICKLINE, SDFN.
2	02/19/2013		CREW TO LOC, WARM UP EQUIP, CP 50, CONTROL WELL, WAIT ON WIRELINE, MIRU WIRELINE, PU CIBP + RIH, SET @ 7150 W/ 2 SACKS CEMENT, TOO, PU TTR RBP + RI SET @ 7040, TOO, ND WIRELINE, MIRU HYDRO TESTER, (SEE REMARKS)
3	02/20/2013		CREW TO LOC, WARM UP EQUIP, TP 0/ CP 0, ROLL GAS OOH, ND BOP, NU WH, RDMO.

REMARKS:

02/19/13 - RIH +TEST 215 JTS 1-1/4 TBG, LAND @ 6940 KB W/ 215 JTS, ND HYDRO TESTER, SDFN.

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-KARICH 2-32

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-KARICK 2-32 PAD

Rig name no.: LEED/721

Event: ABANDONMENT

Start date: 6/1/2015

End date: 6/19/2015

Spud date: 6/10/1994

Active datum: RKB @4,914.99usft (above Mean Sea Level)

UWI: NW/NE/0/3/N/66/W/32/0/0/6/0/N/519.00/E/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	06/01/2015		MIRU LEED 721, CHECK WELL PRESSURE TP-0#, CP-0#, SP-0#, ND WH, NU BOP, UN LAND TBG, TIH W3JTS 1.66" TBG, TAG SAND, CIRCULATE SAND RBP, TOOHL RBP, SDFN
2	06/02/2015		WAIT FOR HOLESEEKERS TO GET 1.66" TEST BAR, TIH W/224JTS 1.66"TBG TAG TOC @ 7193', LD 1JT 1.66"TBG, CIRCULATE FULL RETURNS, PT CIBP & CSG TO 2500# FOR 15MINGOOD TEST, PUMP 20SX CMT PLUG FROM 7190' TO 6260', PUH TO 4642', BREAK CIRCULATION (SEE COMMENTS)
3	06/03/2015		TIH TAG TOC @ 3960' W/123JTS 1.66"TBG, TOOHL 1.66"TBG, RIH CUT CSG @ 1210', ND BOP, ND WH, UNLAND CSG, NU BOP, CIRCULATE FULL RETURNS, PUMP 270SX CMT PLUG FROM 1210' TO 100', PUH TO 100', CIRCULATE CLEAN, TOOHL, SDFN
4	06/04/2015		TIH TAG TOC @ 255' w 8JTS 2.875" CSG, TOOHL, ND BOP, ND WH, RIH SET CIBP @ 80', PT CIBP TO 1000# FOR 15MIN GOOD TEST, RDMO LEED 721, RIG TO SHOP FOR MAINTENANCE RIG UP ON MEGAN H16-15 ON MONDAY
5	06/19/2015		Dug up surface casing. Cut casing 6' below GL. Tagged @ 70'. Filled casing stub with 35 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
6	06/19/2015		TIME : 14:30, ROUTE : NH1, WINS: 73879, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 35032644, GATHERER: KMG, STATION: 07710, LINE : NA, COMMENTS: P&A'd OFFLINE.

COMMENTS:

06/02/15 - PUMP 20SX CMT PLUG FROM 4642' TO 3934', PUH TO 3466', CIRCULATE CLEAN, SDFN