

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-DANTZKER 10-16

Project: COLORADO-WELD-NAD83-UTM13

Site: BURCHFIELD 10-16

Rig name no.: ECWS 7/7

Event: ABANDONMENT

Start date: 7/7/2015

End date:

Spud date: 8/21/1992

Active datum: RKB @4,791.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/16/0/SENW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	07/07/2015		MIRU ECWS 7. RU Coretech & fished tools. Ran pressure gradient survey to 7070. Controlled well. NDWH. NUBOP. TOO H & tally tbq. SDFN.
2	07/08/2015		RU Cutters wireline. Ran gauge ring to 6770. Set CIBP at 6740. TIH. Test tb g to 3000. Circ gas from well. TOO H. Ran CBL ffrom 6000 to 500. SDFN.
3	07/09/2015		TIH. EOT = 6735. RU Sanjel. Pumped 25 sx Thermal 35 cement. TOO H & LD 2971' tbq & SB rest. RU Cutters. Shot squeeze holes at 4260, 3740. TIH w/ CIGR. Set CIGR at 3794. RU Sanjel. Pumped 210 sx G cement w/ poly flake. TOO H & LD all but 950' tbq. SDFN.
4	07/10/2015		RU Cutters wireline. Jet cut csg at 850. TOO H & LD csg. TIH w/ 950' 2 3/8 tbq. RU Sanjel. Pumped 20 BBL SAPP, spacer, 180 sx Type 3 cement. Had full returns thru out job. TOO H. Circ at 120'. LD all tbq. SDFN.
5	07/14/2015		NDBOP. RU Cutters wireline. Tag cement at 350. Set 8 5/8 CIBP at 80. Test CIBP to 1000 PSI for 15 min. Held good. RDMO.
6	07/28/2015		DUG UP SURFACE CASING. CUT CASING 6' BELOW GL. TAGGED @ 76'. FILLED CASING STUB WITH 41 BAGS 5000 PSI CEMENT. CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO. BACKFILLED.