

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-B/R "B" 4-21

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-B/R "B" 4-21

Rig name no.: ECWS 7/7

Event: ABANDONMENT

Start date: 7/21/2015

End date: 8/5/2015

Spud date: 3/27/1994

Active datum: RKB @4,782.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/21/0/NWNW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	07/21/2015		MIRU ECWS 7. Controll well. NDWH. NUBOP. TOO H & tally tb g. SDFN.
2	07/22/2015		RU FMC. RIH w/ gauge ring to 6830. RIH & set CIBP at 6800. TIH w/ tb g to 6795. Hydrotested tb g to 3000 into hole. RU Sanjel. Pumped 30 sx Type 1 cement. Had full returns thru out job. TOO H. LD 98 jt. SB rest of tb g. SDFN.
3	07/23/2015		RU FMC. Shot squeeze holes at 4310, 3900. TIH & set CIBP at 3960. RU Sanjel. Pumped 20 BBL SMS, spacer, 165 sx Type 2 cement. Had full returns thru out job. TOO H & LD tb g. SB 900' tb g. SDFN.
4	07/24/2015		RU FMC. Jet cut csg at 800'. Circ. TOO H & LD 800' 4.5" csg. TIH w/ 29 jt 2 3/8 tb g. EOT = 900'. RU Sanjel. Pumped 10 BBL SAPP, spacer, 155 sx Type 3 cement. Had full returns thru out job. TOO H & LD tb g. SDFN.
5	07/28/2015		NDBOP. RU FMC. Tag cement at 280'. Set 8 5/8 CIBP at 80'. Test CIBP to 1000 PSI for 15 min. Held good. RDMO.
6	08/05/2015		DUG UP SURFACE CASING. CUT CASING 6' BELOW GL. TAGGED @ 86'. FILLED CASING STUB WITH 44 BAGS 5000 PSI CEMENT. CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO. BACKFILLED.
7	08/05/2015		TIME : 10:30, ROUTE : N21, WINS: 74115, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003677, GATHERER: KMG, STATION: 45325, LINE : N/A, COMMENTS: P&A'd OFFLINE.