

Anadarko Daily Summary Report

Page 1 of 2

Well: CLARK FRANCIS D UT "B" #1

Project: COLORADO-WELD-NAD83-UTM13

Site: CLARK FRANCIS D UT "B" #1

Rig name no.: BASIC 1549/1549

Event: CONST- CAP WELL WORK

Start date: 7/29/2015

End date:

Spud date: 7/10/1973

Active datum: RKB @4,994.00usft (above Mean Sea Level)

UWI: SW/SW/0/1/N/67/W/14/0/0/6/0/S/1,120.00/W/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	07/29/2015		ROAD RIG AND EQUIP TO LOC RU BASIC 1549 TB/CSG=200 PSI BLEW DOWN CONTROL WELL NDWH NUBOP EMI PROD TBG OUT FOUND NO BAD TBG PU RBP TIH SET @ 7025' ROLL GAS FROM WELL TEST CSG TO 1000# GOOD TEST RELEASE RBP TOO H W/ TOOLS SWI W/ BLIND RAMS SDFN
2	07/30/2015		MIRU E-LINE WELL DEAD RIH W/ CIBP SET @ 4190' POOH W/ SETTING TOOL LOAD AND TEST CIBP TO 2000# GOOD TEST RIH SHOOT SQZ HOLES @ 1540-1541 AND 835-836' POOH RD E-LINE HYDROTEST IN W/ CIRC SET AT 890' ESTABLISH CIRCULATION (SEE REMARKS)
3	08/03/2015		CSG=500# OPEN TO TANK TOOH W/ CIRC STINGER NDBOP ND "B" SECTION OF WELL HEAD SPEAR CSG HELD 70000# WHILE WELDER SPLIT SURFACE CSG HEAD WELD ON 8-5/8" SLIP COLLAR, INSTALL NEW Q92 SURFACE HEAD, RELAND PROD CSG WELD ON BELL NIPPLE (SEE REMARKS)
4	08/04/2015		PU 1 JNT AND POWER SWIVEL RETAG CEMENT AT 788' DRILL/CIRCULATE TO 890' ROLL HOLE CLEAN PRESSURE TEST TOP SQZ HOLES (835-836") TO 1000# GOOD TEST BLEED OFF PRESSURE CONTINUE TO DRILL THROUGH CIRC LD 1 JNT SECURE WELL SDFN
5	08/05/2015		TIH W/ 1 JNT RETAG CIRC REMAINS PU POWER SWIVEL DRILL/CIRCULATE THROUGH CIRC REMAINS CONTINUE TO DRILL CEMENT MAKING HOLE VERY SLOW TOO H REPLACE BIT TIH RETAG CEMENT CONTINUE DRILLING MADE APPROX 32' CEMENT VERY HARD LD 1 JNT SDFN
6	08/06/2015		PU 1 JNT AND POWER SWIVEL DRILL/CIRCULATE CEMENT MAKING APPROX 30' PER HR CEMENT VERY HARD AND WE HAVE NOT MUCH WEIGHT ON BIT (RIG BROKE DOWN FOR 3HRS) MADE 150' FOR THE DAY
7	08/07/2015		TBG/CSG=0 PU 1 JNT AND POWER SWIVEL RETAG CEMENT AT 1180' ESTABLISH REVERSE CIRCULATION DRILL/CIRCULATE CEMENT MAKING APPROX 30' PER HR CONTINUE TO DRILL DOWN TO 1420' ROLL HOLE CLEAN LD POWER SWIVEL AND 1 JNT SECURE WELL SDFN
8	08/10/2015		WELL DEAD TIH RETAG CEMENT a 1400' PU POWER SWIVEL DRILL THROUGH CEMENT RAN PAST TO 1600' ROLL CLEAN TEST SQZ HOLES FAILED TOO H W/ BIT RUN CBL FROM 1700-SURFACE RD E-LINE PU TENSTION PACKER TIH SET @ 899' TEST BOTTOM HOLES GOOD TEST TOP HOLES WOULDNT HOLD
9	08/11/2015		TALK W/ ENGINEER DECIDE TO PUMP BALANCE PLUG OVER TOP SQZ HOLES (835-836') TIH W/ TBG TO 890' MIRU CEMENTERS PUMP 25 SKS "G" NEAT CEMENT TOO H TO 500' REVERSE CURCULATE CLEAN PULL 1 MORE JNT HESITATION SQZ CEMENT INTO SQZ HOLE SD W/ 500 PSI ON CEMENT. SDFN
10	08/12/2015		TBG/CSG=500 PSI OPEN TO TANK BLED OFF TOO H W/ TBG PU ATLAS 3-7/8" ROCK BIT (10) DRILL COLLARS, (11) 2-3/8" TBG AND TAG CEMENT AT 675' PU POWER SWIVEL DRILL DOWN TO 735' (100' ABPVE SQZ HOLES) CEMENT STILL TO SOFT LD 1 JNT SECURE WELL SDFN WOC
11	08/13/2015		RETAG CEMENT W/ 23 JNTS (735') PU POWER SWIVEL DRILL THROUGH CEMENT TO 900' ROLL HOLE CLEAN TEST SQZ HOLES TO 500 PSI LOST PRESSURE TO 400 PSI IN 15 MIN CALLED OFFICE DECIDED TO REPUMP BALANCE PLUG TOO H W/ TBG AND DRILL COLLARS TIH W/ TBG SDFN
12	08/14/2015		TALK W/ ENGINEER DECIDE TO PUMP BALANCE PLUG OVER TOP SQZ HOLES (835-836') TIH W/ TBG TO 890' MIRU CEMENTERS PUMP 25 SKS "G" NEAT CEMENT TOO H TO 500' REVERSE CURCULATE CLEAN PULL 1 MORE JNT HESITATION SQZ CEMENT INTO SQZ HOLE SD W/ 500 PSI ON CEMENT. SDFN
13	08/17/2015		500 ON WELL BLED OFF PRESSURE TOO H PU ATLAS ROCK BIT (10) 3-1/8" DRILL COLLARS AND PROD TBG DRILL/CIRCULATAE CEMENT FROM 600'-890' ROLL CLEAN TEST SQZ HOLE TO 500 PSIG GOOD TEST TOO H W/ TBG TO DERRICK LD COLLARS AND BIT PREPARE TO RUN CBL SDFN
14	08/18/2015		MIRU E-LINE RUN CBL FROM 4100-SURFACE TOC=269' RD E-LINE TIH W/ BIT DRILL CIBP PUSH DOWN TO 7700' TOO H W/ BIT PU NC XN NIPPLE TIH W/ 5 JNTS AS1X PACKER 233 JNTS LAND TBG W/ MANDREL SET PACKER @ 7047' BROACH TO XN (SEE REMARKS)

07/30/15 - THROUGH CICR DOWN TBG UP CSG MIRU CEMENTERS ⁴⁷⁰PUMP ~~467~~ SKS TYPE III 14.8 PPG
CEMENT STING OUT OF CICR SPOT BALANCE PLUG IN CSG PULL TBG TO 500' REVERSE CIRCULATE CLEAN
PULL 1 JNT PERFORM HESITATION SQZ W/ 1.5 BBLs OF WATER SWI W/ 1000# RD CEMENTERS SDFW
WOC

08/03/15 - INSTALL NEW 5K FLANGED WELL HEAD NUBOP PU ATLAS ROCK BIT TIH TAG CEMENT AT 728'
PU POWER SWIIVEL DRILL/CIRCULATE TO 788' ROLL CLEAN LD 1 JNT SECURE WELL SDFN

8/18/15 - NDBOP NU FLANGED MASTER VALVE TOP FLANGE LOAD AND TEST CSG TO 500 PSI TEST TOP
FLANGE TO 5000 GOOD TEST SWI INSTALL PLUGS RDMO