



Bill Barrett Corporation

Anschutz State 05-62-36-12 9/23/2014 06:00 - 9/24/2014 06:00

API 05-123-38343	State/Province Colorado	County Weld	Field Name NE Wattenberg	Well Status	Total Depth (ftKB) 8,341.0	Primary Job Type Drilling & Completion
Time Log						
Start Time	Dur (hr)	End Time	Code	Category	Com	

13:00	3.50	16:30	WLWK	Wireline
-------	------	-------	------	----------

13:00 Warrior WireLine arrived location, Spot in Held Safety Meeting, RU wireline equipment, RIH with 7" CIBP (Weatherford) Corolate usinging Warrior CBL log dated 2/9/14 set CIBP at 7270' Took 53 seconds to set and shear off PU free set Down Took weight POOH, bumped up closed blind rams Rig off well Clean shear, RU dump baler Make 3 Bailer runs (2 SKS "G" cement at 15.8# cement per run) For total Sacks Cement on top CIBP with estimated TOC at 7239' RDMO Warrior WireLine