

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: CANNON LAND 7-33

Project:COLORADO-WELD-NAD83-UTM13

Site:CANNON LAND 7-33

Rig name no.:BASIC 1524/1524

Event: WELL WORK EXPENSE

Start date: 8/31/2015

End date:

Spud date: 12/22/2004

Active datum: RKB @4,861.99usft (above Mean Sea Level)

UWI: 0/3/N/65/W/33/0/NESW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	08/31/2015		MIRU SLICKLINE RIH TAG FILL@7242'KB.MIRU BASIC 1524. BLOW WELL DOWN CONTROL W/50BBL'S. ND WH,NU BOP'S MIRU EMI(PRS) TOO H TALLYING W/232 JNT'S.TIH RBP(THUNDERBIRD) SET@6803'. CIRCULATE HOLE.PSI TEST TO 1000# GOOD TEST SWI SDFN.
2	09/01/2015		SPOT 2SX SAND. TOO H. ND UNLAND 4.5"CSG @75K,NU. TIH 1.25 TBG IN ANNULUS, TO 784' W/24JNT'S, MAKE SWEEP ALCOMER 74L. TIH EOT@1567' W/48JNT'S. MAKE SWEEP OF ALCOMER 74L CIRCULATE CONDITIONING HOLE. LD 5 JNT'S EOT@1405'W/43JNT'S SWI SDFN.
3	09/02/2015		TIH 5 JNT'S 1.25 TBG EOT@1567' W/48JNT'S, CIRCULATE HOLE. SPOT 20BBL'S 10# MUD.PUH TO1372'W/42JNT'S. MIRU SANJEL CEMENTERS PUMP 265SX(62.7BBL'S) TYPE III CEMENT,RDMO CEMENTER'S.TOO H 1.25 TBG. ND BOP'S RELAND CSG@75K. NU SWI SDFN.
4	09/03/2015		MIRU FMC WL LOG 3600'-12', W/T0C@192'-BOC@1382,RDMO.PSI TEST CSG TO 1000# FOR 15MIN GOOD TEST. TIH, RETRIEVE RBP@6803' 220 JNT'S, TOO H. TIH LAND TBG @7150'KB, W/231JNT'S 2.375.BRAOCH. ND BOP'S. MIRU HYDROTESTER TORQUE & PSI TEST WH TO 5000#. SWI SDFN.
5	09/04/2015		RDMO BASIC 1524.