

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-CANTWELL 7-16A			
Project:COLORADO-WELD-NAD83-UTM13		Site:HSR-CANTWELL 7-16A	Rig name no.:LEED ENERGY/721
Event: ABANDONMENT		Start date: 9/16/2015	End date: Spud date: 8/15/1992
Active datum: RKB @4,783.99usft (above Mean Sea Level)		UWI: 0/3/N/67/W/16/0/NESW/6/0/0/0/0/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	09/16/2015		MIRU LEED 721, KILL WELL TP-600#, CP-600#, SP-15# FLOWING WATER, ND WH, NU BOP, UNLAND TBG W/28,000LBS, TOOL LD 1.66", RIH W/GUAGE RING TO 7450', RIH SET CIBP @ 7420', RIH DUMP BAIL 2SX CMT ON CIBP @ 7420', RIH W/GUAGE RING TO 6750' CHECK COMMENTS
2	09/17/2015		TIH TO 6733' W/206"JTS 2.375"TBG, CIRCULATE-FULL RETURNS, PT CIBP TO 1000# FOR 15MIN, SANJEL PUMP 25SX CMT PLUG FROM 6733'-6300', PUH-5752', CIRCULATE CLEAN, TOO H, RIH SHOOT SQZ HOLES@4250'&3730', TIH W/115JTS 2.375"TBG SET CICR @ 3759', CHECK COMMENTS
3	09/18/2015		RIH CUT CSG @ 800', CIRCULATE-FULL RETURNS, ND BOP, ND WH, UNLAND CSG W/7,000LBS, NU BOP, TOO H LD 20JTS 4.5"CSG, TIH TO 899' W/27JTS 2.375" TBG+12'SUB, CIRCULATE-FULL, SANJEL PUMP 160SX CMT PLUG FROM 899' TO 45, PUH TO 100', CIRCULATE CLEAN, TOO H, SDFN
4	09/21/2015		TIH W/11JTS 2.375"TBG & TAG TOC @ 361', TOO H LD TBG, ND BOP, ND WH, RIH SET & CIBP @ 80', PT CIBP TO 1000# FOR 15MIN-GOOD TEST, RDMO LEED 721 TO OLIN 17-14K
5	09/28/2015		Dug up surface casing. Cut casing 6' below GL. Tagged @ 84'. Filled casing with 41 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.

COMMENTS:

09/16/15 - RIH SET CIBP @ 6740', SDFN

09/17/15 - CIRCULATE-FULL RETURNS, SANJEL PUMP 240SX CMT SQZ, PUH TP 2875', CIRCULATE CLEAN, TOO H, SDFN