

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: PSC 15-10			
Project:COLORADO-WELD-NAD83-UTM13		Site:PSC 15-10	
Event: WELL WORK EXPENSE		Rig name no.:BASIC 1549/1549	
Start date: 9/25/2015		End date:	
Active datum: RKB @4,802.99usft (above Mean Sea Level)		Spud date: 9/19/2003	
UWI: 0/3/N/67/W/10/0/SESW/6/0/0/0/0/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	09/25/2015		MIRU BASIC 1549, RU PUMP AND TANK. RU SLICKLINE, FISH PLUNGER AND TAG @ 7094'. SWI, SDFN.
2	09/28/2015		TBG/CSG=200 SCP=70 BLEW DOWN TO TANK CONTROL WELL NDWH NUBOP EMI PROD TBG FOUND NO BAD TBG PU RBP TIH SET @ 5200' ROLL GAS FROM WELL TOO H W/ RETRIEVING HEAD NDBOP AND 3K WH INSTALL SWEDGE TEST CSG TO 5000# GOOD TEST (SEE REMARKS)
3	09/29/2015		SCP=5 PSI TIH W/ 1.66" WORK STRING TO 1205' C&CH PUMP 20 BBLS 10 PPG MUD TOO H TO 1003' C&CH MIRU SANJEL PUMP 190 SX TYPE 3 CEMENT TOO H W/ 1.66" WORK STRING NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG @ 55000# NU5KWH NUBOP SWI SDFN WOC
4	09/30/2015		SCP=0 MIRU WARRIOR E-LINE RUN CBL FROM 3700-SURFACE TOC=102' TIH TAG FILL CIRCULATE SAND OFF RBP RELEASE RBP TOO H LD TOOLS PU NC XN NIPPLE TIH LAND PROD TBG W/ 229 JNTS 2-3/8" J-55 TBG @ 7056' BROACH TO XN NDBOP NUWH TEST TO 5000# GOOD TEST SWI RDMO

REMARKS:

09/28/15 - REMOVE SWEDGE UNLAND PROD CSG NU DUAL ENTRY EQUIP NUBOP SWI W/ LOCKED BLIND RAMS