

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: PSC 16-4			
Project: COLORADO-WELD-NAD83-UTM13		Site: PSC 16-4	
Event: ABANDONMENT		Rig name no.: LEED 724/724	
Start date: 10/12/2015		End date: 10/27/2015	
Active datum: RKB @4,768.99usft (above Mean Sea Level)		Spud date: 9/14/2003	
UWI: 0/3/N/67/W/4/0/SESE/6/0/0/0/0/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	10/12/2015		MIRU LEED #724, RU PUMP & TANK LINES, RU SUMMIT SLICKLINE, FISH PLUNGER & STANDING VALVE, TAG S.N. @ 7096' & TD @ 7197', SWI, SDFN
2	10/13/2015		MIRU CORE TECH S/L. RUN PRESSURE BOMB FROM 7130 TO SURF. RDMO S/L. 650/650/SURF 100. BD WELL TO WORK TANK. KILL W/35 BW-BIO. ND 3K WH. NUBOP. TALLY OOH W/233 JTS(7091.35). RU WARRIOR W/L. RIH W/GAGE RING. PU & RIH W/CIBP & SET @ 6800. RD W/L. SEE REMARKS:
3	10/14/2015		MIRU SANJEL. PUMP 25 SX CLASS G CMT BAL PLUG @ 6810. DISP W/24.5 BW. PULL 10 STDS CIRC TBG CLEAN @ 6200. LD TBG. LAND W/137 JTS @ 4180. PUMP 2ND BAL PLUG. 30 SX CLASS G CMT @ 4180. DISP W/14.5 BW. RD SANJEL. PULL 18 STDS CIRC TBG CLEAN @ 3000. SWI SDFN
4	10/15/2015		TIH W/TAG JTS. TAG TOC W/119 JTS @ 3610. LD 91 JTS STD BACK 14 STDS. RU WARRIOR W/L. RIH W/JET CUT. CUT CSG @ 770. RD W/L. CIRC GAS OUT. NDBOP. INSTALL SURF FLANGE. UNLAND CSG. NUBOP. XO TO 4.5 EQUIP. LD 18 JTS 4.5 CSG. XO TO 2-3/8 EQUIP. SEE REMARKS:
5	10/16/2015		PU TAG JTS. TAG TOC W/5 JTS @ 150. LD TAG JTS. NDBOP & ADAPTOR FLANGE. RU WARRIOR W/L. RIH W/8-5/8 CIBP & SET @ 80. RO WARRIOR W/L. TEST CIBP TO 1000 FOR 15 MIN. GOOD TEST. RDMO LEED 724
6	10/27/2015		Exposed surface casing. Cut casing 6' below GL. Tagged @ 70'. Filled casing stub with 36 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
7	10/27/2015		TIME : 14:30, ROUTE : N25, WINS: 75729, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003215, GATHERER: DCP, STATION: 234883, LINE : NA, COMMENTS: P&A'd OFFLINE.

REMARKS:

10/13/15 - RU HS TESTING. TIH W/212 STDS HYDROTESTING TO 3000. RD HS T. CIRC GAS OUT. TEST CSG TO 1000 FOR 15 MIN. GOOD TEST. SWI SDFN

10/15/15 - TIH W/14 STDS. LAND @ 870. RU SANJEL. PUMP 10 BBLS SAPP, 20 BW. 180 SX TYPE III CMT W/1/4 #/SK CELLO FLAKE MIXED @ 14.8 PPG & 1.33 CUFT/SK. DISP W/2 BW. RD SANJEL. LD 28 JTS TBG. SWI SDFN