

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: PLATTEVILLE 23-19A

Project: COLORADO-WELD-NAD83-UTM13

Site: PLATTEVILLE 23-19A

Rig name no.: LEED ENERGY/721

Event: ABANDONMENT

Start date: 9/30/2015

End date: 10/26/2015

Spud date: 10/12/1994

Active datum: RKB @4,805.00usft (above Mean Sea Level)

UWI: NE/SW/0/3/N/66/W/19/0/0/6/0/S/2,005.00/W/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	09/30/2015		MIRU LEED 721, CHECK WELL PRESSURE-TP-0#, CP-0#, SP-10#, ND WH, NU BOP, TIH TAG SAND PLUS, CIRC SAND OFF RBP, RELEASE RBP & TOOHD RBP, TIH WHILE HYDROTESTING TO 3000# W/233JTS 2.375"TBG+10' SUB TO 7297', CIRC-FULLRETURNS, PT CIBP TO 1000# FOR15MIN, SDFN
2	10/01/2015		CIRC-FULL RETURNS, PUMP 25 SX CMT SANJEL FROM 7297' TO 6864', PUH TO 6380', CIRC FULL RETURNS. TOOHD. RIH PERF GUN, SHOOT SQZ HOLES @ 4440' & 4030'. TIH W/130JTS 2.375"TBG SET CIRC @ 4064', CIRC FULL RETURNS, PUMP 210 SX CMT SANJEL, PUH TO 2940',
3	10/02/2015		RU CUTTERS, RIH JET CUTTER, CUT CSG @ 1020'. CIRC CLEAN FULL RETURNS. ND BOP, ND WH. NU BOP, TOOHD W/ 24 JTS CSG, LD. TIH W/ TBG TO 1124', CIRC CLEAN FULL RETURNS, PUMP 310 SX SANJEL, PUH TO 96', CIRC CLEAN FULL RETURNS. TOOHD LD 3 JTS TBG, SDFN.
4	10/05/2015		TIH W/8JTS 2.375" TBG & TAG TOC @ 235', ND BOP, ND WH, RIH W/ 8-5/8" PLUG SET @ 80', PT TO 1000# FOR 15 MIN-GOOD TEST, RDMO LEED 721 TO UPRR 43 PAN AM W #1
5	10/26/2015		Exposed surface casing. Cut casing 6' below GL. Tagged @ 51'. Filled casing stub with 27 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
6	10/26/2015		TIME : 10:00, ROUTE : N26, WINS: 73996, PROJECT TYPE: P&A, PROD: NB/CD/J, BATT#: 34003798, GATHERER: KMG, STATION: 45548, LINE : NA, COMMENTS: P&A'd OFFLINE.