

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: LULU #XX 8-14D			
Project:COLORADO-WELD-NAD83-UTM13		Site:LULU #XX 8-14D	
Event: ABANDONMENT		Rig name no.:CONCORD 5/5	
Start date: 11/9/2015		End date: 12/2/2015	
Active datum: RKB @4,975.00usft (above Mean Sea Level)		Spud date: 2/3/2012	
UWI: NW/SW/0/1/N/65/W/8/0/0/6/PRIME/S/1,983.00/W/0/1,041.00/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	11/09/2015		Miru Concord 5, held tailgate, no prerssure on well, nd surface cap, nu BOP, swi, sdfn.
2	11/10/2015		Crew to loc, held tailgate, no pressure on scsg, BOP function test, miru PICK TEST, hydro test in with nc, sn, 32 jts 2.375 tbg, tag @ 993', est cir, miru SANJEL, held tailgate, pressure test lines to 2,200 psi, est cir, 10 bbls fresh, 63
3	12/02/2015		Exposed surface casing. Cut casing 6' below GL. Tagged @ 30'. Filled casing stub with 21 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
4	12/02/2015		TIME : 16:30, ROUTE : N/A, WINS: J5791, PROJECT TYPE: P&A, PROD: NBRR, BATT#: N/A, GATHERER: KMG, STATION: N/A, LINE : NA, COMMENTS: P&A'd OFFLINE.

COMMENTS:

11/10/15 - cmt(270 sx), 14.8, 1.33, type 3, .25 lb/sack LCL-7, .5% CACL2, .3% CFR-2, .3% CFL-3, .4% CDF-4P, displace 2 bbls fresh, rd SANJEL, ld 31 jts to 31', cir, ld jt, nd BOP, rdmo Concord 5.