

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BLUFFS RED W 5-5

Project: COLORADO-WELD-NAD83-UTM13

Site: BLUFFS RED W 5-5

Rig name no.: ECWS 7/7

Event: ABANDONMENT

Start date: 10/19/2015

End date: 11/12/2015

Spud date: 12/29/1992

Active datum: RKB @4,883.00usft (above Mean Sea Level)

UWI: SW/NW/0/2/N/66/W/5/0/0/6/PM/N/1,867.00/W/0/1,063.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	10/19/2015		MIRU ECWS 7. SCP = 0. NDWH. Could not get tbg out of WH. NUBOP. Left t bg in tension overnight. SDFN.
2	10/20/2015		SCP = 0. Worked tbg to get free from WH. NUBOP. Circ down onto RBP. Release RBP. TOO H & LD RBP. PU tbg & TIH to 6714. SDFN.
3	10/21/2015		TIH. Tagged a couple small sand bridges from 7000 to 7334. Circ clean. TOO H & SB tbg. RU FMC. RIH w/ gauge ring. Got stuck in heavier csg at 4743. Worked loose. RIH w/ smaller gauge ring to 7330. RIH w/ 3.5" CIBP. stacked at 5437. SDFN. SCP=0.
4	10/22/2015		RU FMC. RIH w. 2.58" gauge rung. Could not get past 5437. TIH w/ csg scraper. TOO H. Could not get past 5437. Brent contacted state. TIH. Tag at 7376. PU to 6500. Pumped 800# sand plug. TOO H to 4000'. SDFN. SCP=0.
5	10/23/2015		TIH while hydrotesting tbg to 3000 PSI. XN nipple would not go thru tight spot at 5437. TOO H. LD XN nipple. TIH. Tag sand plug at 7200. RU Sanjel. Broke circ. Batch mixed cement. Cement truck plugged off. Got truck pumping & pumped 25 sx cement to rig tank
6	10/24/2015		RU Sanjel. Broke circ. Pumped 25 sx GThermal 35 cement. Had good returns thru out job. TOO H w/ 3200' tbg. Have 4000' tbg in well. SDFN.
7	10/26/2015		TIH. Tag cement at 6050'. Circ well clean. TOO H & LD 1350' tb g. SB 4700' tbg. RU FMC. Made 3 runs w/ small CBL tool. Tool kept failing. RU Warrior. Ran 2 different small CBL tools. Both failed. RIH w/ next size larger tool. Logged from 4740-0. TOC = 3950
8	10/27/2015		TIH. EOT = 4700. RU Sanjel. Pumped 30 sx G cement 15.8#. Had good returns thru out job. TOO H & SB tbg. SDFN.
9	10/28/2015		TIH. Tag cement at 3960'. Test csg to 2500PSI. Held good. TOO H & LD all but 1190' tbg. RU Sanjel. Pumped 10 BBL SAPP, spacer, 340 sx Type 3 cement. Had good returns thru out job. TOO H. Circ at 120'. LD all tbg. SDFN.
10	10/29/2015		TIH. Tag cement at 315'. TOO H & LD tbg. NDBOP. RU FMC. Set 8 5/8" CIBP at 80'. Test CIBP to 1000 PSI for 15 min. Held good. RDMO.
11	11/12/2015		Exposed surface casing. Cut casing 6' below GL. Tagged @ 80'. Filled casing stub with 43 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
12	11/12/2015		TIME : 15:30, ROUTE : E31, WINS: 88915, PROJECT TYPE: P&A, PROD: CD, BATT#: 36159151, GATHERER: KMG, STATION: 45436, LINE : NA, COMMENTS: P&A'd OFFLINE.