

FORM
17Rev
6/99

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

400742879

BRADENHEAD TEST REPORT

Step 1. Record all tubing and casing pressures as found. Step 2. Sample now. If intermediate or surface casing pressure > 25 psi. In sensitive areas, 1 psi.
Step 3. Conduct Bradenhead test. Step 4. Conduct intermediate casing test. Step 5. Send report to BLM within 3 days and to OGCC within 10 days. Include wellbore diagram if not previously submitted or if wellbore configuration has changed since prior program. Attach gas and liquid analyses if sampled.

1. OGCC Operator Number: 10203 3. BLM Lease No: _____
 2. Name of Operator: BLACK RAVEN ENERGY INC
 4. API Number: 05-087-05280-00 5. Multiple completion? ☐ Yes ☐ No
 6. Well Name: AJU JOHNSON-GLN Number: 1
 7. Location (QtrQtr, Sec, Twp, Rng, Meridian): NWSE,17,1N,57W,6
 8. County MORGAN 9. Field Name: ADENA
 10. Minerals: ☐ Fee ☐ State ☐ Federal ☐ Indian

11. Date of Test: 10/12/2015

12. Well Status: ☐ Flowing
☐ Shut In ☐ Gas Lift
☒ Pumping ☐ Injection
☐ Clock/Intermitter
☐ Plunger Lift

13. Number of Casing Strings:
☒ Two ☐ Three ☐ Liner?

14. EXISTING PRESSURES

Record all pressures as found	Tubing: 55	Tubing: 55	Prod Csg 0	Intermediate	Surf. Csg
	Fm: _____	Fm: _____	Fm: JSND	Csg: _____	0

BRADENHEAD TEST

Buried valve? ☐ Yes ☒ NoConfirmed open? ☒ Yes ☐ No

With gauges monitoring production, intermediate casing and tubing pressures, open surface casing (bradenhead) valve (if no intermediate casing, monitor only the production casing and tubing pressures.) Record pressures at five minute intervals Define characteristics of flow in "Bradenhead Flow" column using letter designations below:

O = No Flow; C = Continuous; D = Down to 0; V = Vapor
 H = Water H₂O; M = Mud; W = Whisper; S = Surge; G = Gas

BRADENHEAD SAMPLE TAKEN?

☐ Yes ☒ No ☐ Gas ☐ Liquid
Character of Bradenhead fluid: ☐ Clear ☐ Fresh
☐ Sulfur ☐ Salty ☐ Black

Other:(describe)

Sample cylinder number:

Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermedia Csg PSIG	Bradenhead Flow:
00:00	<input type="checkbox"/> 55	<input type="checkbox"/> 55	<input type="checkbox"/> 0		W
05:00	<input type="checkbox"/> 55	<input type="checkbox"/> 55	<input type="checkbox"/> 0		D
10:00	<input type="checkbox"/> 55	<input type="checkbox"/> 55	<input type="checkbox"/> 0		D
15:00	<input type="checkbox"/> 55	<input type="checkbox"/> 55	<input type="checkbox"/> 0		D
20:00	<input type="checkbox"/> 55	<input type="checkbox"/> 55	<input type="checkbox"/> 0		D
25:00	<input type="checkbox"/> 55	<input type="checkbox"/> 55	<input type="checkbox"/> 0		D
30:00	<input type="checkbox"/> 55	<input type="checkbox"/> 55	<input type="checkbox"/> 0		D

Instantaneous Bradenhead PSIG at end of test: > 0

INTERMEDIATE CASING TEST

Buried valve? ☐ Yes ☐ NoConfirmed open? ☐ Yes ☐ No

With gauges monitoring production, intermediate casing and tubing pressures, open the intermediate casing valve. Record pressures at five minute intervals Characterize flow in "Intermediate Flow" column using letter designations below:

O = No Flow; C = Continuous; D = Down to 0; V = Vapor
 H = Water H₂O; M = Mud; W = Whisper; S = Surge; G = Gas

INTERMEDIATE SAMPLE TAKEN?

☐ Yes ☐ No ☐ Gas ☐ Liquid
Character of Intermediate fluid: ☐ Clear ☐ Fresh
☐ Sulfur ☐ Salty ☐ Black

Other:(describe)

Sample cylinder number:

Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermedia Csg PSIG	Bradenhead Flow:
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		

Instantaneous Intermediate Casing PSIG at end of test: >

Comments: Dug up wellhead, connected 1st riser with 1" valve to surface for future test. A performed bradenhead test as reported.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Test Performed By: Billy Hataway Title: Director Field Operations Phone: (303) 308-1330

Signed: Billy Hataway Title: Field Operations Director Date: 12/14/2015

Witnessed By: Kym Schure Title: Field Inspector Agency: COGCC