

FORM

21

Rev
08/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

400965841

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative. Injection well tests must be witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10373	Contact Name Paul Gottlob	Pressure Chart		
Name of Operator: NGL WATER SOLUTIONS DJ LLC	Phone: (720) 420-5747	Cement Bond Log		
Address: 3773 CHERRY CRK NORTH DR #1000		Tracer Survey		
City: DENVER State: CO Zip: 80209 Email: paul.gottlob@iptenergyservices.c		Temperature Survey		
API Number : 05- 123-42210 OGCC Facility ID Number: 443274		Inspection Number		
Well/Facility Name: NGL Apollo Well/Facility Number: 11				
Location QtrQtr: SENE Section: 18 Township: 6N Range: 63W Meridian: 6				

☐ SHUT-IN PRODUCTION WELL☒ INJECTION WELL

Last MIT Date:

Test Type:☐ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☒ Annual UIC TEST☐ Describe Repairs or Other Well Activities: Initial MIT - Pre-Permit approval.**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
LYNS	8539-9897	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
4.5	8312	8312	<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
12-21-2015	SHUT -IN	0	0	0
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
2519	2512	2507	2505	-14

Test Witnessed by State Representative? ☒ OGCC Field Representative Rains, Bill

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Paul Gottlob

Title: Regulatory & Engin. Tech.

Email: paul.gottlob@iptenergyservices.com

Date: _____

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

CONDITIONS OF APPROVAL, IF ANY:

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)