

US ROCKIES REGION
Operation Summary Report

Well: VYNCKIER DONALD GU "B" #2

Spud date: 5/24/1996

Project: COLORADO-WELD-NAD83-UTM13

Site: INOUYE 19-31 PAD

Rig name no.: CONCORD 4/4

Event: CONST- CAP WELL WORK

Start date: 1/7/2016

End date:

Active datum: RKB @4,893.99usft (above Mean Sea Level)

UWI: NE/SW/0/2/N/66/W/31/0/0/6/0/S/1,522.00/W/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
1/6/2016	10:00 - 12:00	2.00	WO/REP	35	A	P		MIRU CORE-TECH SL FISHED TOOLS AT SN=8421' TAGGED FILL @ 8465' RDMO
1/7/2016	14:00 - 16:30	2.50	MIRU	30	A	P		MIRU CONCORD #4 RU PUMP & TANK TP:350,CP:350,SP:40 PSI & MAKING FLUID SDFN
	16:30 - 17:30	1.00	MIRU	30	G	P		CT TO THE YARD
1/8/2016	6:00 - 7:00	1.00	WO/REP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 7:45	0.75	WO/REP	30	E	P		TP:100,CP:100,SP:40 PSI, SURFACE MADE A COUPLE GALLONS OF FLUIDS THEN DIE DOWN, BLEW DOWN PRESSURE & CONTROLLED TBG W/25 BBLS CSG W/35 BBLS WATER WITH BIO.
	7:45 - 8:30	0.75	WO/REP	30	F	P		ND3K AMOCO WH, NU3K BOP RU WORK FLOOR
	8:30 - 11:00	2.50	WO/REP	31	I	P		RU HOLE SEEKERS EMI UNIT TOO H TALLY OUT & EMI 270 JTS 2 3/8 TBG=8425' LD 1 BAD JT, RD EMI UNIT.
	11:00 - 13:00	2.00	WO/REP	31	G	P		TIH CENTENNIAL TOOLS 4.5 RBP SET IT @ 7450' W/238 JTS 2 3/8 TBG
	13:00 - 14:00	1.00	WO/REP	31	H	P		CIRCULATED GAS OUT & PRESSURE TESTED CSG & RBP TO 1000 PSI FOR 15 MINUTES W/RIG PUMP GOOD TEST.
	14:00 - 14:30	0.50	WO/REP	31	I	P		TOOH 10 STDS OF TBG SPOT 2 SX OF SAND ON RBP FLUSHED W/20 BBLS OF WATER
	14:30 - 16:30	2.00	WO/REP	31	I	P		TOOH LD RETRIEVING HEAD
	16:30 - 17:00	0.50	WO/REP	30		P		LOADED 4.5 CSG WITH WATER W/BIO DRAINED PUMP & LINES SWI SDFN
	17:00 - 18:00	1.00	WO/REP	30	G	P		CT TO THE YARD
1/11/2016	6:00 - 7:00	1.00	WO/REP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 8:00	1.00	WO/REP	30	F	P		WARM UP EQUIPMENT CP:0,SP:40 PSI & SPITTING FLUID, ND BOP & 3K AMOCO WH
	8:00 - 9:00	1.00	WO/REP	30		P		PU CENTENNIAL TOOLS 4.5 CSG SPEAR UNLANDED 4.5 CSG @ 120K FROM SLIPS & STACKED IT OUT, REMOVED AMOCO SURFACE HEAD, INSPECTED THREADS ON 8 5/8 SURF CSG GOT GOOD THREADS
	9:00 - 10:00	1.00	WO/REP	30	F	P		NU NEW 8 5/8 COLLAR & NEW 8 5/8 Q-92 SURFACE HEAD, RE-LANDED 4.5 CSG @ 120K ON THE SLIPS
	10:00 - 11:00	1.00	WO/REP	53	C	P		RU T&T WELDER WELDED 4.5 N-80 BELL NIPPLE ON CSG RDMO WELDER
	11:00 - 12:00	1.00	WO/REP	46	A	S		WAIT FOR ORDERS ABOUT ANNULAR FILL DECISION MADE WAS TO DO ANNULAR FILL
	12:00 - 14:00	2.00	WO/REP	30	F	P		UNLANDED 4.5 CSG NU DUAL ENTRY FLANGES NU 3K BOP W/1.25" PIPE RAMS
	14:00 - 14:30	0.50	WO/REP	30		P		SPOTTED IN 1.25" TBG TRAILER SWI SDFN
	14:30 - 15:30	1.00	WO/REP	30	G	P		CT TO THE YARD
1/12/2016	6:00 - 7:00	1.00	WO/REP	30	G	P		CT TO LOCATION & JSA SAFETY MEETING
	7:00 - 8:00	1.00	WO/REP	30		P		CP:0,SP:BLOW & MAKING FLUID WARMED UP EQUIPMENT
	8:00 - 10:00	2.00	WO/REP	31	I	P		TALLY IN 1.25" J-55 IJ TBG TIH IN ANNULUS 29 JTS TO 945' CIRCULATED GAS OUT, GOT SOME GAS & DIRTY WATER ON RETURNS

US ROCKIES REGION
Operation Summary Report

Well: VYNCKIER DONALD GU "B" #2

Spud date: 5/24/1996

Project: COLORADO-WELD-NAD83-UTM13

Site: INOUYE 19-31 PAD

Rig name no.: CONCORD 4/4

Event: CONST- CAP WELL WORK

Start date: 1/7/2016

End date:

Active datum: RKB @4,893.99usft (above Mean Sea Level)

UWI: NE/SW/0/2/N/66/W/31/0/0/6/0/S/1,522.00/W/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
1/13/2016	10:00 - 11:00	1.00	WO/REP	31	I	P		TIH 40 JTS TO 1310' CIRCULATED WELL ADDED 2 GALS DF 2020, GETTING LITTLE BIT OF GAS AND SOME DEHYDRATED MUD ON RETURNS
	11:00 - 12:00	1.00	WO/REP	31	I	P		TIH 50 JTS TO 1630' CIRCULATED WELL GETTING DRILLING MUD ON RETURNS
	12:00 - 15:30	3.50	WO/REP	31	H	P		CIRCULATED WELL FROM 1630' TO SURFACE ON ANNULUS ADDED 2 GALS OF DF 2020.GOT GAS & DEHYDRATED MUD THEN CLEAN RETURNS
	15:30 - 16:00	0.50	WO/REP	31	I	P		PUH LD 10 JTS EOT @ 1310' DRAINED PUMP & LINES SWI SDFN
	16:00 - 17:00	1.00	WO/REP	30	G	P		CT TO THE YARD
	6:00 - 7:00	1.00	WO/REP	30	G	P		CT TO LOCATION & JSA SAFETY MEETING
	7:00 - 7:30	0.50	WO/REP	31	H	P		WARMED UP EQUIPMENT & CHECK PRESSURE, 1.25" TP:0,SP:0.CICULATED WELL NO GAS JUST CLEAN RETURNS
	7:30 - 10:00	2.50	WO/REP	31	I	P		TIH 10 JTS 1.25" TO 1630' & CIRCULATED WELL FOR 2.5 HRS, NO GAS OR DRILLING MUD ON RETURNS JUST CLEN RETURNS
	10:00 - 10:30	0.50	WO/REP	51	D	P		HELD SANJEL SAFETY MEETING& RU SANJEL
	10:30 - 11:30	1.00	WO/REP	51	D	P		SANJEL PRESSURE TESTED LINES TO 3000 PSI, PUMPED 5 BBLS FRESH WATER, 20 BBLS SMS, 5 BBLS FRESH & 240 SX TYPE 3 CMT 14.8 PPG, 1.33 CF/SK=57 BBLS OF CMT @ 1 BPM @ 900 PSI
								DISPLACED .5 BBL OF WATER RD SANJEL
	11:30 - 12:00	0.50	WO/REP	46	E	S		RIG BROKE DOWN
	12:00 - 12:30	0.50	WO/REP	31	I	P		TOOH SB 32 JTS 1.25"
	12:30 - 13:00	0.50	WO/REP	31	H	P		1.25" EOT IN ANNULUS 430' CIRCULATED WELL CLEAN
1/14/2016	13:00 - 13:15	0.25	WO/REP	31	I	P		TOOH 13 JTS OF 1.25"TBG LD ON TRAILER
	13:15 - 14:45	1.50	WO/REP	30	F	P		TIGH BACK DRILL LINE, ND BOP & DUAL ENTRY FLANGES, RE-LANDED 4.5 CSG @ 120K ON SLIPS NU NEW 5K GE WH & 3K BOP
	14:45 - 16:00	1.25	WO/REP	31	I	P		UNDO TIGTH BACK ON DRILL LINE, TIH 32 JTS 1.25" FROM DERRICK, LD 1.25" TBG ON TRAILER CHANGED EQUIPMENT FOR 2 3/8 TBG, DRAINED PUMP & LINES SWI SDFN
	16:00 - 17:00	1.00	WO/REP	30	G	P		CT TO THE YARD
	6:00 - 7:00	1.00	WO/REP	30	G	P		CT TO LOCATION & JSA SAFETY MEETING RIG CREW WARM UP EQUIPMENT
	7:00 - 9:00	2.00	WO/REP	48		P		**SAFETY STAND DOWN AT APC OFFICE**
	9:00 - 11:30	2.50	WO/REP	34	1	P		RU WARRIOR WL RUN CBL FROM 4000' TO SURFACE GOOD CMT FROM 1850' TO 910' RDWL, CALL APC TALKED TO JANE MORELAND ABOUT TOC, SHE OK TO PROCCED & PULL RBP
	11:30 - 13:00	1.50	WO/REP	31	I	P		TIH 4.5 RETRIEVING HEAD & 238 JTS 2 3/8 TBG @ 7450' TAG SAND ON RBP
	13:00 - 14:00	1.00	WO/REP	31	H	P		RU TBG SWIVEL CIRCULATED SAND OUT & RELEASED RBP @ 7450'
	14:00 - 15:30	1.50	WO/REP	31	D	P		TOOH 238 JTS 2 3/8 TBG LD RB
	15:30 - 16:30	1.00	WO/REP	31	I	P		PICK UP & TIH HYDROSTATIC BAILER & 148 JTS 2 3/8 TBG=4622' DRAINED PUMP & LINES SWI SDFN
	16:30 - 17:30	1.00	WO/REP	30	G	P		CT TO THE YARD
	6:00 - 7:00	1.00	WO/REP	30	G	P		CT TO LOCATION & JSA SAFETY MEETING

US ROCKIES REGION
Operation Summary Report

Well: VYNCKIER DONALD GU "B" #2

Spud date: 5/24/1996

Project: COLORADO-WELD-NAD83-UTM13

Site: INOUYE 19-31 PAD

Rig name no.: CONCORD 4/4

Event: CONST- CAP WELL WORK

Start date: 1/7/2016

End date:

Active datum: RKB @4,893.99usft (above Mean Sea Level)

UWI: NE/SW/0/2/N/66/W/31/0/0/6/0/S/1,522.00/W/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	7:00 - 7:30	0.50	WO/REP	30		P		WARM UP EQUIPMENT & CHECK PRESSURE TP:0,CP:BLOW,SP:0. PSI
	7:30 - 8:30	1.00	WO/REP	31	I	P		FINISHED TIH WITH HYDROSTATIC BAILER TAG 8465' W/271 JTS 2 3/8 TBG
	8:30 - 9:00	0.50	WO/REP	31	M	P		PUMPED 15 BBLS WATER W/BIO ON CSG TO ASSIST ON BAILER, BAILED SAND FROM 8465'= 271 JTS TO 8522' W/273 JTS HIT HARD SPOT (46' RATHOLE, OK BY JAMES JARAMILLO)
	9:00 - 11:30	2.50	WO/REP	31	I	P		TOOH LD 3 JTS SB 270 JTS LD W/BAILER HAD 2 STANDS FULL OF SAND CLEAN OUT WORK FLOOR
	11:30 - 15:00	3.50	WO/REP	31	I	P		RU H-S TESTER TIH TEST TBG IN 2 3/8 XN NIPPLE ID:1.875, NOGO:1.795 & 270 JTS 2 3/8 TBG, RD TESTER, LANDED EOT @ 8440*KB
	15:00 - 15:30	0.50	WO/REP	30	F	P		RD WORK FLOOR ND BOP NU 5K GE WELLHEAD
	15:30 - 16:00	0.50	WO/REP	52	G	P		H-S TESTER TORQUED & PRESSURE TESTED WH TO 5000 PSI FOR 15 MINUTES, GOOD TEST
	16:00 - 17:00	1.00	WO/REP	31		P		RUN 1.89"TBG BROACH TO XN NIPPLE
	17:00 - 18:00	1.00	WO/REP	30	C	P		RD CONCORD #4 GOT READY TO MOVE MONDAY MORNING
	18:00 - 19:00	1.00	WO/REP	30	G	P		CTO THE YARD