

Construction Inspection



02.10.2016 16:04

Photo 1. Photo taken from entrance of location, facing South. Tracking device installed to prevent sediment leaving location. Operator said gravel will be fluffed up to maintain proper functional use.

Construction Inspection



Photo 2. Photo taken from southeast location, facing West. Topsoil stockpile in center of photo and stormwater and sediment BMP along south-facing toe.

Construction Inspection



Photo 3. Photo taken from southwest location, facing North. Topsoil stockpile in center of photo and stormwater and sediment BMP along west-facing toe.

Construction Inspection



Photo 4. Photo taken from western location, facing North. Stormwater BMP installed along perimeter of location.

Construction Inspection



Photo 5. Photo taken from northwest location, facing East. Stormwater BMP installed along perimeter of location. Need to stabilize topsoil stockpile and prevent soil leaving location. Operator said topsoil stockpile is in process of being moved from the western area to create space for operations.

Construction Inspection



Photo 6. Photo taken from northeast location, facing South. Stormwater BMP installed along perimeter of location. Need to stabilize topsoil stockpile and prevent soil leaving location. Operator said topsoil stockpile is in process of being moved from the western area to create space for operations.

Construction Inspection



Photo 7. Photo taken from northeast location, facing West. Need to stabilize topsoil stockpile and prevent soil leaving location. Operator said topsoil stockpile is in process of being moved from the western area to create space for operations.