

US ROCKIES REGION
Operation Summary Report

Well: RADEMACHER 16-25A				Spud date: 12/31/2001					
Project: COLORADO-WELD-NAD83-UTM13			Site: RADEMACHER 16-25A				Rig name no.: CONCORD 9/9		
Event: CONST- CAP WELL WORK			Start date: 9/22/2014					End date:	
Active datum: RKB @4,864.99usft (above Mean Sea Level)				UWI: 0/3/N/68/W/25/0/SESE/6/0/S/-470/E/0/850/0/0					
Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation	
9/22/2014	10:00 - 12:00	2.00	WO/REP	35		P		fish, tag	
	12:00 - 16:00	4.00	WO/REP					level up for base beam, moved concrete barriers	
	16:00 - 18:00	2.00	WO/REP	30	A	P		MIRU Concord 9	
9/23/2014	6:00 - 7:00	1.00	WO/REP	30		P		crew travel	
	7:00 - 9:00	2.00	WO/REP	30		P		control well	
	9:00 - 10:00	1.00	WO/REP	30		P		ND WH, NU BOP	
	10:00 - 12:30	2.50	WO/REP	31	I	P		TOOH, EMI tbg. 2 scanned bad, 2 crimped	
	12:30 - 14:30	2.00	WO/REP	31	I	P		TIH w scraper to 7380'	
	14:30 - 16:30	2.00	WO/REP	31	I	P		TOOH, LD scraper	
	16:30 - 17:30	1.00	WO/REP	30		P		SDFN	
	6:00 - 7:00	1.00	WO/REP	30	G	P		crew travel	
9/24/2014	7:00 - 8:00	1.00	WO/REP	30		P		control well	
	8:00 - 10:00	2.00	WO/REP	31	I	P		TIH w rbp	
	10:00 - 12:00	2.00	WO/REP	30		P		test RBP. NU new WH, test to 1000#, good	
	12:00 - 14:00	2.00	WO/REP	31	I	P		Release RBP, TOOH, LD RBP	
	14:00 - 16:00	2.00	WO/REP	31	I	P		TIH w bit, sub, 232 jts	
	16:00 - 17:00	1.00	WO/REP	30	G	P		SDFN	
	6:00 - 7:00	1.00	WO/REP	30	G	P		crew travel	
	7:00 - 8:00	1.00	WO/REP	30		P		control well	
9/25/2014	8:00 - 12:00	4.00	WO/REP	31	H	P		Drill CIBP @ 7550, pushed to PB, rolled hole clean	
	12:00 - 13:00	1.00	WO/REP	30		P		LD swivel	
	13:00 - 15:00	2.00	WO/REP	31	I	P		TOOH	
	15:00 - 17:00	2.00	WO/REP	31	I	P		TIH, land @ 7637' w 241 jts	
	17:00 - 18:00	1.00	WO/REP	30		P		broach	
	18:00 - 19:00	1.00	WO/REP	30		P		ND, NU	
	19:00 - 20:00	1.00	WO/REP	30		P		RDMO	