

US ROCKIES REGION
Operation Summary Report

Well: **SARCHET 1**

Spud date: 5/1/1974

Project: COLORADO-WELD-NAD83-UTM13

Site: SARCHET 1

Rig name no.: CONCORD 4/4

Event: ABANDONMENT

Start date: 2/3/2016

End date: 2/17/2016

Active datum: RKB @4,917.99usft (above Mean Sea Level)

UWI: SW/NE/0/2/N/65/W/20/0/0/6/0/N/1,650.00/E/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
2/1/2016	12:00 - 14:00	2.00	ABANDP	35	1	P		MIRU SUMMIT SL FISHED PLUNGER @ 7215' COULD NOT FISH OUT STANDING VALVE RDMO
2/3/2016	12:00 - 15:00	3.00	ABANDP	30	A	P		MIRU CONCORD #4(USED WINCH TRUCK TO SPOT IN RIG MUDDY LOCATION) RU PUMP & TANK
	15:00 - 16:00	1.00	ABANDP	33	F	P		TP:1450, CP:1000, SP:0 BLEW DOWN CSG TO 100 PSI, BLOW DOWN TBG TO 350 PSI TOO LATE TO KILL WELL, PRESSURE TEST CSG & ND/NU
	16:00 - 16:30	0.50	ABANDP	30		P		DRAINED PUMP & LINES SWI SDFN
	16:30 - 17:30	1.00	ABANDP	30	G	P		CT TO THE YARD
2/4/2016	6:00 - 7:00	1.00	ABANDP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 7:30	0.50	ABANDP	30		P		WARMED UP EQUIPMENT COLD MORNING TP:1150,CP:80,SP:0
	7:30 - 8:30	1.00	ABANDP	30	E	P		BLEW DOWN WELL TO WORK TANK LOADED CSG W/15 BBLs WATER W/BIO & PRESSURE TESTED PKR TO 500 PSI FOR 15 MINUTES WITH RIG PUMP GOOD TEST, CONTROLLED TBG W/25 BBLs WATER W/BIO.
	8:30 - 9:00	0.50	ABANDP	30	F	P		ND 5KWH NU 3KBOP RU WORK FLOOR
	9:00 - 10:00	1.00	ABANDP	31	C	P		WORKED TBG UP & DOWN TO RELEASED PKR LET FLUID EQUALIZED.
	10:00 - 12:00	2.00	ABANDP	31	I	P		TOOH TALLY OUT 2 3/8 TBG, 204 JTS- AS-1X 4.5 PKR & 25 JTS W/SN-NC=7218' OF TBG, HAD 5 CRIMPED JTS
	12:00 - 14:00	2.00	ABANDP	34	I	P		RU WARRIOR WL RIH 4.5 G-RING J-BASKET TO 7000' RIH SET 4.5 CIBP @ 6970' RDWL
	14:00 - 17:00	3.00	ABANDP	31	I	P		RU ANYTIME TESTER TIH TESTED 2 3/8 TBG IN 3000 PSI, 221 JTS TO 6970' RD TESTER, ALL TBG TESTED GOOD DRAINED PUMP & LINES SWI SDFN
	17:00 - 18:00	1.00	ABANDP	30	G	P		CT TO THE YARD
2/5/2016	6:00 - 7:00	1.00	ABANDP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 7:30	0.50	ABANDP	30		P		WARMED UP EQUIPMENT CHECK PRESSURE, TP:0 CP:0 SP:0
	7:30 - 8:30	1.00	ABANDP	31	H	P		CIRCULATED GAS OUT
	8:30 - 9:00	0.50	ABANDP	52	G	P		CLEARED RED ZONE, PRESSURE TESTED CIBP TO 500 PSI FOR 15 MINUTES, WITH RIG PUMP GOOD TEST, HELD SANJEL JSA MEETING WITH ALL PERSONNEL ON LOCATION.
	9:00 - 10:00	1.00	ABANDP	51	D	P		221 JTS 2 3/8 TBG EOT @ 6970' RU SANJEL PRESSURE TESTED LINES TO 3000 PSI, PUMPED 40 SX THERMAL 35 CMT 15.8 PPG, 1.51 CF/SK=10.7 BBL CMT @ 2 BPM @ 100 PSI DISPLACED 23 BBL WATER RD SANJEL
	10:00 - 11:00	1.00	ABANDP	31	I	P		TOOH LD 67 ON TRAILER
	11:00 - 11:30	0.50	ABANDP	31	H	P		CIRCULATED WELL CLEAN
	11:30 - 12:30	1.00	ABANDP	51	D	P		154 JTS 2 3/8 TBG EOT @ 4850' RU SANJEL PRESSURE TESTED LINES TO 2000 PSI PUMPED 60 SX CLASS G CMT 15.8 PPG, 1.15 CF/SK=12.3 BBL CMT @ 2.1 BPM @ 300 PSI DISPLACED 14 BBL OF WATER RD SANJEL

US ROCKIES REGION
Operation Summary Report

Well: SARCHET 1

Spud date: 5/1/1974

Project: COLORADO-WELD-NAD83-UTM13

Site: SARCHET 1

Rig name no.: CONCORD 4/4

Event: ABANDONMENT

Start date: 2/3/2016

End date: 2/17/2016

Active datum: RKB @4,917.99usft (above Mean Sea Level)

UWI: SW/NE/0/2/N/65/W/20/0/0/6/0/N/1,650.00/E/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
2/8/2016	12:30 - 13:00	0.50	ABANDP	31	I	P		TOOH LD 24 JTS SB 5 STDS, 120 JTS IN HOLE EOT @ 3781'
	13:00 - 13:30	0.50	ABANDP	31	H	P		CIRCULATED WELL CLEAN
	13:30 - 14:30	1.00	ABANDP	31	I	P		TOOH SB 5 STDS LEFT 110 JTS IN HOLE @ 3467' DRAINED PUMP & LINES SWI SDFN
	14:30 - 15:30	1.00	ABANDP	30	G	P		CT TO THE YARD
	6:00 - 7:00	1.00	ABANDP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 9:00	2.00	ABANDP	31	I	P		TIH TAG TOC @ 3940' W/125 JTS 2 3/8 TBG, TOOH SB 14 STDS LD REST OF TBG ON TRAILER
	9:00 - 11:00	2.00	ABANDP	34	H	P		RU WARRIOR WL RUN CBL FROM 1520' TO SURFACE FOUND CMT FROM 830' TO 256' SHOT 1' 3 SPF @ 1460' & 2' 3 SPF @ 870' RD WIRELINE
	11:00 - 12:00	1.00	ABANDP	31	I	P		TIH CENTENNIAL TOOLS 4.5 CIGR SET IT @ 915 W/29 JTS 2 3/8 TBG
	12:00 - 12:30	0.50	ABANDP	31	H	P		ESTABLISHED CIRCULATION THRU SQ HOLES @ 800 PSI @ 1.5 BPM FOR 15 MINUTES, HELD SANJEL JSA SAFETY MEETING WITH ALL PERSONNEL ON LOCATION.
	12:30 - 13:30	1.00	ABANDP	51	A	P		RU SANJEL PRESSURE TESTED LINES TO 2000 PSI PUMPED 10 BBLs SAPP & 200 SX TYPE 3 CMT 14.8 PPG, 1.33 CF/SK=47.3 BBLs OF CMT @ 2 BPM @ 800 PSI SPOTED 3 BBLs OF CMT ON CIGR RD SANJEL
	13:30 - 14:15	0.75	ABANDP	31	I	P		TOOH LD 19 JTS OF TBG TO 300' & CIRCULATED CLEAN LD REST OF TBG
	14:15 - 15:00	0.75	ABANDP	34	I	P		RU WARRIOR WL RIH JET CUT 4.5 CSG @ 200' RDWL
	15:00 - 15:30	0.50	ABANDP	30	F	P		RD WORK FLOOR ND BOP & 5KWH
	15:30 - 16:30	1.00	ABANDP	53	C	P		MIRU T&T WELDER REMOVED SEAL PLTTE ON AMOCO WH, UNLANDED 4.5 CSG
	16:30 - 18:00	1.50	ABANDP	30	F	P		TRIED TO NU P&A SPOOL, IT DID NOT MATCH AMOCO SURFACE HEAD, CALLED FOR DIFFERNT SPOOL, TRIED 3 DIFFERNT SPOOLS, COULD NOT FIND THE RIGHT ONE, DRAINED PUMP & LINES
2/9/2016	18:00 - 19:30	1.50	ABANDP	30	F	P		CALLED FOR 8 5/8 Q-92 SURFACE HEAD & 8 5/8 CSG COLLAR, DIGGED AROUND WH REMOVED AMOCO SURFACE HEAD NU 8 5/8 Q-92 SURFACE HEAD NU P&A SPOOL & BOP SWI SDFN
	19:30 - 20:30	1.00	ABANDP	30	G	P		CT TO THE YARD
	6:00 - 7:00	1.00	ABANDP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 8:30	1.50	ABANDP	31	I	P		SP:0, TIH 2 3/8 TBG TO 300' CIRCULATED WELL CLEAN, HELD SANJEL JSA SAFETY MEETING WITH ALL PERSONNEL ON LOCATION
	8:30 - 10:00	1.50	ABANDP	51	D	P		RU SANJEL PRESSURE TESTED LINES TO 2000 PSI PUMPED 10 BBLs SAPP, 20 BBL FRESH WATER & 65 SX TYPE 3 CMT 14.8 PPG, 1.33 CF/SK=15.4 BBLs OF CMT @ 1 BPM @ 30 PSI, DISPLACED .5 BBL OF WATER RD SANJEL
	10:00 - 10:30	0.50	ABANDP	31	I	P		TOOH LD TBG WASHED OUT TBG EQUIPMENT
	10:30 - 15:00	4.50	ABANDP	46	B	P		WOC
	15:00 - 15:30	0.50	ABANDP	31	I	P		TIH 3 JTS 2 3/8 TBG TAGGED SOFT TOC @ 80' TOOH LD 3 JTS OF TBG(NOTIFIED B. MARCHANT ABOUT TOC TAG)

US ROCKIES REGION
Operation Summary Report

Well: SARCHET 1

Spud date: 5/1/1974

Project: COLORADO-WELD-NAD83-UTM13

Site: SARCHET 1

Rig name no.: CONCORD 4/4

Event: ABANDONMENT

Start date: 2/3/2016

End date: 2/17/2016

Active datum: RKB @4,917.99usft (above Mean Sea Level)

UWI: SW/NE/0/2/N/65/W/20/0/0/6/0/N/1,650.00/E/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	15:30 - 16:00	0.50	ABANDP	30	F	P		RD WORK FLOOR ND BOP & P&A SPOOLS
	16:00 - 17:00	1.00	ABANDP	30	C	P		RD CONCORD #4 GOT READY TO MOVE IN THE MORNING SDFN
	17:00 - 18:00	1.00	ABANDP	30	G	P		CT TO THE YARD
2/17/2016	8:00 - 9:00	1.00	ABANDP	53	B	P		crew travel, redzone
	9:00 - 10:00	1.00	ABANDP	53	B	P		dug up surface casing
	10:00 - 11:00	1.00	ABANDP	53	C	P		cut casing 6' below GL, tagged @ 25'
	11:00 - 12:00	1.00	ABANDP	53	B	P		filled casing stub with 12 bags 5000 psi cement
	12:00 - 13:00	1.00	ABANDP	53	A	P		capped casing with a metal plate containing well info
	13:00 - 14:00	1.00	ABANDP	53	B	P		backfilled
	12:30 - 12:30	0.00	ABANDP	50		P		P&A'd OFFLINE NB/CD/J