

Operations at Report Time

P & A WAITING ON CASING CUT OFF AND MARKER CAP.

24 Hour Summary

SQUEEZE HOLE 3488'-3520' WITH 50 SX CEMENT. TEST SQUEEZE TO 500 PSI. POOH TUBING. RIH WITH WIRELINE SHOOT PERFS 1225'-1226'. RIH WITH TUBING SET CICR AT 3114'. CIRCULATE 440 SX CEMENT TO S

24 Hour Forecast

P & A WAITING ON CASING CUT OFF AND MARKER CAP.

Time Summary

Activity Details

	From	To	Duration (hr)	Phase	Code	Code description	Sub	Sub description	P / U	Operation
1	00:00	06:00	6.00	PA					P	WSI FOR P & A
2	06:00	07:00	1.00	PA					P	CREW TRAVEL AND SAFETY MEETING
3	07:00	08:30	1.50	PA					P	MIRU SANJEL, RIG UP PUMP DOWN IRON AND LINES, RUN RETURN LINES,
4	08:30	08:45	0.25	PA					P	SAFETY MEETING
5	08:45	08:50	0.08	PA					P	ESTABLISH INJECTION RATE AND RETURNS. 1.5 BBL/MIN AT 600 PSI. HOLD 500 PSI ON BACKSIDE OF 4-1/2" CASING.
6	08:50	09:10	0.33	PA					P	PRESSURE TEST PUMP DOWN IRON TO 2500 PSI. PUMP 10.2 BBLS OF 15.8 LB/GAL 1.15 YIELD 0-1-0 G CEMENT FOLLOWED BY 12.1 BBLS FRESH WATER FOR DISPLACEMENT AT 2 BBL/MIN AT 500 PSI.
7	09:10	09:30	0.33	PA					P	PICK UP 3' TO STING OUT OF CICR AND LEAVE 1 BBL CEMENT ON TOP OF CICR.. PRESSURE TEST SQUEEZE TO 500 PSI FOR 15 MINUTES. GOOD TEST.
8	09:30	11:00	1.50	PA					P	BLEED OFF PRESSUE. POOH LAYING DOWN 70 JOINTS STANDING BACK 17 STANDS. CLEAN UP CEMENT LINES TO FLAT TANK.
9	11:00	12:00	1.00	PA					P	RIH WITH WIRELINE. SHOOT 2 SHOTS/FT 1225'-1226' RECOVER WIRELINE. ESTABISH INJECTION RATE OF 2 BBL/MIN AT 70 PSI. GOOD RETURNS AFER 2.4 BBLS.
10	12:00	13:00	1.00	PA					P	MAKE UP CICR AND SETTING TOOL. RIH WITH 17 STANDS. SET CICR AT 1114'. HOLD 500 PSI ON BACKSIDE.
11	13:00	14:00	1.00	PA					P	PRESSURE TEST PUMP DOWN IRON TO 2500 PSI. BREAK CIRCULATION AND LEVEL OUT AT 2 BBL/MIN WITH 400 PSI. PUMP 90 BBLS OF 15.8 LB/GAL CEMENT TO SURFACE. FOLLOW WITH 2 BBLS FRESH WATER FOR SURFACE DISPLACEMENT.
12	14:00	14:30	0.50	PA					P	PICK UP 3' TO STING OUT OF CICR AND LEAVE 2 BBLS CEMENT ON TOP OF CICR. POOH LAY DOWN 8 JOINTS. STAND BACK 13 STANDS. LAY DOWN SETTING TOOL AND STINGER.
13	14:30	15:00	0.50	PA					P	RIH WITH 9 STANDS..

Total activity time 24.00 hr