

From: [Craig Burger - DNR](#)
To: ["Schoeber, Vicki"; Dave Andrews - DNR](#)
Cc: ["Tiffany Pollock"](#)
Subject: RE: RU 22-6 CBL Deferment
Date: Monday, May 09, 2016 4:27:00 PM

Vicki,

WPX can defer running the CBL on this well.

Just a reminder: the NTO requires monitoring the bradenheads of all wells on the pad until the CBL is run.

Craig Burger
 Northwest Area Engineer



P 970.625.2497 Ext.2 | F 970.625.5682 | C 970-319-4194
 796 Megan Ave., Suite 201, Rifle, CO 81650
craig_burger@state.co.us | www.colorado.gov/cogcc

From: Schoeber, Vicki [mailto:Vicki.Schoeber@wpxenergy.com]
Sent: Monday, May 09, 2016 12:55 PM
To: Craig Burger - DNR; Dave Andrews - DNR
Cc: Tiffany Pollock
Subject: RU 22-6 CBL Deferment

Craig, Dave:

WPX Energy Rocky Mountain, LLC is requesting a CBL deferment on the Federal RU 22-6 located in Section 6, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Federal RU 22-6
API:	05-045-22593
Location:	Section 6 T 7S-R93W
Surface Csg:	9 5/8" set and cemented at 1130'
Production Csg Cement Date:	4 ½" @ 9751' – cemented 05/04/16
Cement:	1125 sks
Cement top from survey:	4050' Estimated
Estimated top of gas:	7066' Estimated
Estimated Top Perf:	6750' Estimated
Temp Survey:	05/04/16 Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, WPX Energy will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

05/04/2016	13:00	6 HR	0 BBL	0 PSI
05/04/2016	19:00	12 HR	0 BBL	0 PSI
05/05/2016	07:00	24 HR	0 BBL	0 PSI
05/06/2016	07:00	48 HR	0 BBL	0 PSI
05/07/2016	07:00	72 HR	0 BBL	0 PSI

Thank you.

Vicki Schoeber

Regulatory Specialist

WPX Energy Rocky Mountain, LLC

1058 CR 215, Parachute CO 81635

970.263.2721 - office

970.319.9103 - mobile

vicki.schoeber@wpxenergy.com

