

FORM

21

Rev
08/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:

401046594

Date Received:

05/12/2016

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative. Injection well tests must be witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10272	Contact Name: Tom Roelfs	Pressure Chart		
Name of Operator: WEYERMAN* RALPH & BEVERLY	Phone: (970) 3241686	Cement Bond Log		
Address: PO BOX 36		Tracer Survey		
City: IDALIA State: CO Zip: 80735 Email: tr_services@yahoo.com		Temperature Survey		
API Number: 05- 125-07070 OGCC Facility ID Number: 253193		Inspection Number		
Well/Facility Name: WEYERMAN Well/Facility Number: 14-7				
Location QtrQtr: SESW Section: 7 Township: 5S Range: 43W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date: _____

Test Type:

☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities: _____

Wellbore Data at Time of Test

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
NBRR	1482-1502	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
			<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

1435

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
04-28-2016	SHUT -IN	0		
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
370	370	370	370	0

Test Witnessed by State Representative? ☒ OGCC Field Representative Welsh, Brian

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: Tom Roelfs

Title: _____

Email: tr_services@yahoo.com

Date: 5/12/2016

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: George, Travis

Date: 5/12/2016

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>	
401046594	FORM 21 SUBMITTED	
401046641	FORM 21 ORIGINAL	
Total Attach: 2 Files		
<div><div></div><div><u>General Comments</u></div></div>		
<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Total: 0 comment(s)		