

**PROPOSED**

Lease:	<b>Williams</b>		Well No.	<b>#1</b>
API No.	05-017066676		Status	PR
Location:	NE/SW Sec. 11 T13S R51W			
County:	Cheyenne	State:	CO	Field: Castle Peak
TD	6410'	GL	4805'	Spud Date: 8/14/87
PBTD	6253'	KB	4815'	Comp Date: 9/1/87
Current Perfs/OH:	6198'-6202'		Current Zone:	Morrow

Unit Make:		Unit Size:	
Unit S/N:		Unit Rotation:	
SPM:	Stroke Length:		Unit Sheave:
Prime Mover:		Motor Sheave:	
Motor S/N:		Motor RPM:	

	Size	Grade / Wt	Depth	Cement
Surface	9 5/8"	24#/J-55	342'	275 sx
Production	5 1/2"	15.5#K-55	6410'	500 sx
Liner	4	10.5#/J-55	6149	100sx
Liner				
Liner				

<b>Qty</b>	<b>Description</b>	<b>Footage</b>
<b>TOTAL</b>		<b>0.00'</b>

Qty	Description	Footage
TOTAL		0.00'

1987 Surf ran to 342' cemented w/ 275 sx
1987 Prod 51/2" ran to 6410' cemented with 500 sx, TOC est at 4600'
1996 Daktoa/Cheyenne Sqz Perf 2800'-01' Sqz'ed w/ 350 sx cmt, TOC est 1580'
1996 4" liner ran to 6149' cemented with 100 sx, TOC est 3970'
2006 Casing Leak 3938'-3969', squeezed with 300 sx cement, TOC Est 300'

PREPARED BY:	LL	UPDATED:	5/16/2016
--------------	----	----------	-----------

