

FORM
21Rev
08/14State of Colorado
Oil and Gas Conservation Commission1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:

401054131

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 16700	Contact Name DIANE PETERSON	Pressure Chart		
Name of Operator: CHEVRON USA INC	Phone: (970) 675-3842	Cement Bond Log		
Address: 100 CHEVRON RD		Tracer Survey		
City: RANGELY State: CO Zip: 81648 Email: DLPE@CHEVRON.COM		Temperature Survey		
API Number: 05-103-08047 OGCC Facility ID Number: 230385		Inspection Number		
Well/Facility Name: RIGBY Well/Facility Number: 5X				
Location QtrQtr: SWSE Section: 24 Township: 2N Range: 103W Meridian: 6				

☐ SHUT-IN PRODUCTION WELL☒ INJECTION WELL

Last MIT Date: 8/21/2012 12:00:00 AM

Test Type:

☐ Test to Maintain SI/TA status☒ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test				Casing Test Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth. Bridge Plug or Cement Plug Depth <input type="text"/>
Injection Producing Zone(s)	Perforated Interval	Open Hole Interval		
WEBR	5837-6495			
Tubing Casing/Annulus Test				
Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?	
2.875	6538	5607	<input type="checkbox"/>	

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
05-25-2016	INJECTING	0	1,255	1,255
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
1200	1200	1200	1200	0

Test Witnessed by State Representative? ☒ OGCC Field Representative Browning, Chuck

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: DIANE PETERSON

Title: PERMITTING SPECIALIST

Email: DLPE@CHEVRON.COM

Date: _____

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>	
401054135	FORM 21 ORIGINAL	
Total Attach: 1 Files		
<div><div></div><div><u>General Comments</u></div></div>		
<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Total: 0 comment(s)		