

Date 2/17/14	Company Bayswater E & P			Well Name & Number Blehm 9-19		County Weld	State CO	API Number 05-123-37693	GL 4978	KB 4991
Report Day 3	TVD 7,216'	TMD 7,216'	PBTD 7,198'	QtrQtr Sec-Twp-Rge NESE Sec 19-T7N-R67W		Daily Cost \$25,905		Cumulative Cost \$103,142	AFE Amount	
Directions to Location Hwy 85 N to Hwy 392, W to Hwy 257, N to Rd 78, W to Rd 15, 1/4 mi N, W into									Supervisor Sears	
Actual Operations Current 24 Hours Set CIBP @ 6900 ft; perforate Niobrara C f/ 6828-6846 ft, 4 spf.										
Proposed Operations Next 24 Hours WO frac.										
Time Log										
From	To	Hrs								
7:00	8:00	1:00	MIRU Pioneer Wireline. RU lubricator.							
8:00	9:00	1:00	Open well, ~1100 psi. RIH w/ 3.75" gauge ring to 6939 ft. Correlate to CBL dated 2/11/14. No sand bridges encountered. POOH w/ gauge ring.							
9:00	10:15	1:15	RIH w/ 4 1/2" CIBP & 1 gun. Correlate back to CBL dated 2/11/14. Set plug at 6900 ft. Plug set but did not shear off setting tool. Call for pressure truck to pressure up on the plug to help shear off the setting tool.							
10:15	11:15	1:00	Call for pressure truck to pressure up on the plug to help shear off the setting tool.							
11:15	13:00	1:45	Pressure up on lubricator and well while pulling tension on tool string. Would not release with 4500 psi on it. Made several attempts to shear off CIBP. Pulled out of rope socket. POOH w/ line. Allied is sending out fishing tools. Will attempt to fish w/ braided line.							
16:00	16:45	0:45	Arrive on location with fishing tools. Make up tools. Wait on sheave.							
16:45	18:30	1:45	Run in hole w/ fishing string and braided line. Top of fish @ 6868 ft. Jar on fish several times, feel like we have it, come out of the hole. Recover gun & setting sleeve for plug!							
18:30	20:00	1:30	Lay down gun. Call for testers to PT against plug.							
20:00	21:00	1:00	Rig up hydrotesters to test casing to 5500 psi. Held 15 mins, good test.							
21:00	22:00	1:00	Make new rope socket. Rig up WL lubricator to well. RIH w/ gun & CCL. Correlate to CBL dated 2/11/14. perforate Niobrara C f/ 6828-6846 ft, 4 spf, 19 gms charges, 0.41" EHD, 120 deg phasing.							
			POOH gun. All shots fired. RDMO.							
22:00	23:00	1:00	RD WL.							