

**Bayou Well Services
3353 Center Drive
Milliken, CO. 80534
970) 587-5813 or 970) 587-5824 (Fax)**

Job Log

Date: 7/13/16-7/15/16

Operator: Noble Energy Inc.

Well Name: Wells Ranch USX BB 1-6

Legal Location: SE/NW SEC.1 T5N R63W

API # 1-123-26098

Weld County

7/13/16: MIRU P&A Equipment, Check P.S.I, 50/1200/00, #'S, Blow Well Down to Rig Tank, Pump 60 BBL Down CSG and 20 BBL Down TBG to Kill Gas, UN-LAND TBG, NU BOP'S, Handling Equipment, TOO H w/ TBG, Stand Back 80 JNTS, LD 134 JNTS, (Recovered 214 JNTS of 2 3/8" TBG, 0000') SWI.

7/14/16: Check P.S.I, 0/100/0, #'S, Blow Well Down to Rig Tank, RU CHS WL, RIH w/ CIBP set @ 6324' ROH, RIH w/ 2 sxs of 15.8 # CGC Dump on Top of CIBP @ 6324' ROH, RD CHS WL, TIH w/ 81 JNTS to Pump Balance Plug @ 2504.83' Establish Circulation w/ 45 BBL of Water, Mix and Pump 30 sxs of 15.8 # CGC, Displaced w/ 7.5 BBL of Water, TOO H LD 63 JNTS, Stand Back 18 JNTS, Load Well W/ Water, RU CHS WL, RIH w/ CSG Cutter to Cut CSG @ 575' ROH, RD CHS WL, ND BOP'S, UN-LAND CSG, NU BOP'S, Change Over to 4.5" CSG, Handling Equipment, TOO H LD CSG, (Recovered 15 JNTS of 4.5" CSG, 575') Change Over to 2 3/8" TBG, Handling Equipment, TIH w/ 19 JNTS to Pump Stop & Shoe Plug @ 594.61' Establish Circulation w/ 10 BBL of Water, Mix and Pump 360 sxs of 15.8 # CGC to Cement Tank, TOO H LD TBG, ND BOP'S, Top of Well w/ Cement to Surface, SWI.

7/15/16: TOC @ 47'Below ground Surface, RD P&A Equipment, Mix and Pump 12 sxs of 15.8 # CGC to Surface, P&A Complete.

* * * All cement is 15.8 # Class "G" neat cement * * *

Cementing Contractor: LEED ENERGY

Cementing Contractor Supervisor: Gustavo Jaime

Operator Supervisor: Jeremy Schneider

State Representative: Jim Precup

Wireline Contractor: CASED HOLED SOLUTION WL

White – Main Canary – Customer Pink – Field