

From: [Craig Burger - DNR](#)
To: ["Vicki Schoeber"; David Andrews - DNR](#)
Subject: RE: CBL Deferment for RU 412-7
Date: Monday, August 29, 2016 7:39:00 AM

Vicki,
 TEP can defer running the CBL on this well.

Craig Burger, P.E.
 Northwest Area Engineer



P 970.625.2497 Ext.2 | F 970.625.5682 | C 970-319-4194
 796 Megan Ave., Suite 201, Rifle, CO 81650
craig.burger@state.co.us | www.colorado.gov/cogcc

From: Vicki Schoeber [mailto:VSchoeber@terraep.com]
Sent: Monday, August 29, 2016 6:56 AM
To: Burger Craig - COGCC (craig.burger@state.co.us); Andrews - DNR, Dave
Subject: CBL Deferment for RU 412-7

Craig, Dave:

TEP Rocky Mountain LLC is requesting a CBL deferment on the Youberg RU 412-7 well located in Section 7, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	RU 412-7
API:	05-045-23230
Location:	Section 7 T 7S-R93W
Surface Csg:	9 5/8" set and cemented at 1,185'
Production Csg Cement Date:	4 ½" @ 9,652' – cemented 08/27/16
Cement:	1110 sks
Cement top from survey:	3,160' Estimated
Estimated top of gas:	7,288' Estimated
Estimated Top Perf:	7,200' Estimated
Temp Survey:	08/28/16 Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, TEP will continue to monitor the Bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

08/27/2016	19:30	6 HR	0 BBL	0 PSI - Completed
08/28/2016	01:00	12 HR	0 BBL	0 PSI - Completed

08/28/2016	13:00	24 HR	0 BBL	0 PSI - Completed
08/29/2016	01:00	36 HR	0 BBL	0 PSI - Completed
08/29/2016	13:00	48 HR	0 BBL	0 PSI
08/30/2016	13:00	72 HR	0 BBL	0 PSI

Thank you.

Vicki Schoeber
Regulatory Specialist
TEP Rocky Mountain LLC
1058 CR 215, Parachute CO 81635
970.263.2721 – office
970.319.9103 – mobile
vschoeber@terraep.com

