



# Job Summary

Ticket Number		Ticket Date	
TN#	FL1089	8/28/2016	

COUNTY	COMPANY	CUSTOMER REP
Jackson	Sandridge Energy	Chuck Marberry
WELL NAME	RIG	JOB TYPE
Evans 0780 5-21H	WMO 344	Surface
SURFACE WELL LOCATION		O-TEX Field Supervisor
Sec16 T7N R80W		Klosterman, Austin

EMPLOYEES		
Kopp, Jeff	Peterson, Ryan	
Devine, Richard		

## WELL PROFILE

Max Treating Pressure (psi):	2000	Bottom Hole Static Temperature (°F):	100
Bottom Hole Circulating Temperature (°F):	100	Well Type:	Oil

## Open Hole

1	Size (in)	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
	12.25	0	2314	0	2314
2	Size (in)	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)

## Casing/Tubing/Drill Pipe

Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
Surface	9.625	36	J-55	0	2314	0	2314
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)

## CEMENT DATA

Stage 1:	From Depth (ft):	0	To Depth (ft):	1814.00	
Type: Lead	Volume (sacks):	433	Volume (bbls)	166.5	
Cement:	Control Set 'C'		Density (ppg)	Yield (ft <sup>3</sup> /sk)	Water Req.
Additives:	%2 CaCl <sub>2</sub> + %2 SMS + %2 Gypsum + lb/sk 0.25 Polyflake		12.5	2.16	12.25

Stage 2:	From Depth (ft):	1,814	To Depth (ft):	2314.00	
Type: Tail	Volume (sacks):	152	Volume (bbls)	45	
Cement:	100% Class 'C'		Density (ppg)	Yield (ft <sup>3</sup> /sk)	Water Req.
Additives:	%1 CaCl <sub>2</sub> + lb/sk 0.25 Polyflake%		13.5	1.67	8.83

Stage 3:	From Depth (ft):		To Depth (ft):		
Type: Top Off	Volume (sacks):		Volume (bbls)		
Cement:	100% Class 'C'		Density (ppg)	Yield (ft <sup>3</sup> /sk)	Water Req.
Additives:	%2 CaCl <sub>2</sub>		13.5	1.67	8.83

## SUMMARY

Preflushes:	10 bbls of	Fresh Water	Calculated Displacement (bbl):	175.8		
	bbls of		Actual Displacement (bbl)	175.8		
	bbls of		Plug Bump (Y/N):	Yes	Bump Pressure (psi):	1300
Total Preflush/Spacer Volume (bbl):	10		Lost Returns (Y/N):	N	(if Y, when)	
Total Slurry Volume (bbl):	210.5					
Total Fluid Pumped	396.3					
Returns to Surface:	Cement	85 bbls				

Thank You For Using

O - TEX Pumping

Customer Representative Signature: \_\_\_\_\_

[illegible]