

Magna Energy Services, LLC
20661 Niobrara Blvd.
LaSalle, Colorado 80645
(970) 284-8142
Fax (970) 284-5753

Job Log

Date: 10/17/16

Operator: Bayswater Exploration & Production

Well Name: Sandusky 1

Legal Location: SWNW Sec 15 T5N R65W

API# 05-123-12218-00

Weld County, Colorado

10/10/16: MIRU P&A Equipment.

10/11/16: 200/380, surface CSG 0 psi, blow well down, and circulate well w/130 BBL's water, TOO H w/TBG, recovered 225 JTS of 2 3/8" TBG @ 6948', MIRU Magna WL, RIH w/CIBP w/2 SXS @ 6670', POOH, RDWL, Load hole w/80 BBL's water, pressure test CSG to 500 psi, held for 15 mins, release pressure, SWI.

10/12/16: ND BOP's, UNLAND CSG, NU BOP's, work CSG stretch, only 3 3/4" stretch @ 1065', call for orders, SWI.

10/13/16: Land CSG, RIH w/SQ gun & tag CIBP w/2 SXS @ 6651', POOH @ 4200' & perforate , POOH, try to establish IR, call for orders, RIH w/SQ gun & perforate @ 3950', POOH, RIH w/CBL & log from 4300' to surface, POOH, SWI.

10/14/16: RIH w/10K CICR @ 4100', POOH, RDWL, TIH w/stinger establish circulation, mix & pump 60 SXS of 15.8 # CGC, displace w/15 BBL's water, 53 SXS thru CICR & 7 SXS on top of CICR, TOO H, RU WL, RIH w/split shot, cut CSG collar @ 411', POOH, RDMO WL, UNLAND CSG, LD & recovered 10 JTS of 4.5" @ 411', TIH w/TBG @ 463', Establish circulation, mix & pump 140 SXS of 15.8 # CGC to surface, LD TBG, SWI.

10/17/16: Tag TOC @ 8' from surface, RD P&A equipment, dig well up, cut & cap well & flowline w/info plate 5' below ground surface, backfill, P&A complete, MO equipment.

*** All cement used is Class "G" Neat 15.8 # ***

Cementing Contractor: Magna Energy Services, LLC

Cementing Contractor Supervisor: Scott Marez

Operator Supervisor: Joe Richardson

COGCC Representative: Jason Gomez

Wireline Contractor: Magna Energy Services, LLC

