



CIBP @ 6008 ON 6-22-2016

PROPOSE: RUN tested 2 7/8" tbg to approx 5995'
 & cement INSIDE 5 1/2" CSG - cement to SURFACE
 w/ APPROX 550 cu ft cement
 After cement SETS & CURES PLAN to drill
 cement, CIBP & clean out thru PERFS w/ coilless tbg