

US ROCKIES REGION
Operation Summary Report

Well: **STIEBER 12-24A**

Spud date: 1/18/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: STIEBER 12-24A

Rig name no.: CONCORD 3/3

Event: CONST- CAP WELL WORK

Start date: 10/5/2016

End date: 10/19/2016

Active datum: RKB @4,943.99usft (above Mean Sea Level)

UWI: 0/1/N/67/W/24/0/SWNW/6/0/S/-1982/W/0/-736/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
10/3/2016	-							
10/4/2016	9:30 - 11:30	2.00	WO/REP	35	A	P		MIRU SUMMIT SL FISHED TOOLS @ SN=7999' TAG FILL @8044' RDMO SL
10/5/2016	9:00 - 9:15	0.25	WO/REP	30	A	P		MI CONCORD #3
	9:15 - 9:30	0.25	WO/REP	48	B			JSA SAFETY MEETING (SEE SAFETY TAB)
	9:30 - 10:30	1.00	WO/REP	30	A	P		RU CONCORD #3 RU PUMP & TANK LINES
	10:30 - 11:00	0.50	WO/REP	30	E	P		TP:250,CP:250, SP:20 PSI CONTROLL TBG W/20 BBLS CSG W/40 BBLS WATER W/BIO
	11:00 - 11:30	0.50	WO/REP	30	F	P		ND 5K SEABOARD WH NU 3KBOP RU WORK FLOOR & TBG EQUIPMENT
	11:30 - 13:30	2.00	WO/REP	31	I	P		TOOH TALLY OUT 264 JTS 2 3/8 TBG=8013' SN & NC
	13:30 - 15:00	1.50	WO/REP	31	I	P		TIH THUNDERBIRD SERVICES 4.5" CSG SCRAPER TO 7850' W/260 JTS 2 3/8 TBG (SETTING RBP @ 7820')
	15:00 - 17:00	2.00	WO/REP	31	I	P		TOOH SB TBG LD CSG SCRAPER SWI SDFN
	17:00 - 17:00	0.00	WO/REP	52	I	X		SURFACE PRESSURE:20 PSI MADE ABOUT 1/2 GAL OF WATER THEN IT QUIT (NOTIFIED ELIZABETH HUNT) KEPT IT OPEN DURING DAILY OPS CLOSED IT AT THE END OF WORK DAY
	17:00 - 18:00	1.00	WO/REP	30	G	P		CT TO THE YARD
10/6/2016	6:00 - 6:45	0.75	WO/REP	30	G	P		CT TO LOCATION
	6:45 - 7:00	0.25	WO/REP	48	B	P		JSA SAFETY MEETING (SEE SAFETY TAB)
	7:00 - 7:15	0.25	WO/REP	30	E	P		CP:50 PSI, SP:LIGHT BLOW AND A SPIT OF WATER,OPEN SURFACE, PUMPED 15 BBLS WATER W/BIO ON CSG
	7:15 - 8:30	1.25	WO/REP	31	E	P		PU & TIH THUNDERBIRD SERVICES 4.5" RBP STOP AT 5350'
	8:30 - 9:30	1.00	WO/REP	48	B	P		SAFETY STAND DOWN (SEE SAFETY TAB)
	9:30 - 10:30	1.00	WO/REP	31	E	P		CONTINUED TIH W/RBP SET IT @ 7820' W/258 JTS 2 3/8 TBG TOOH 2 JTS SPOT 2 SX OF SAND ON RBP
	10:30 - 11:15	0.75	WO/REP	31	H	P		CIRCULATED GAS OUT 2.5 BPM @ 500 PSI
	11:15 - 11:30	0.25	WO/REP	52	G	P		PRESSURE TESTED RBP & CSG TO 1000 PSI FOR 15 MINUTES WITH RIG PUMP GOOD TEST.
	11:30 - 14:30	3.00	WO/REP	31	I	P		RU PICK TESTERS EMI UNIT TOOH SB 60 GOOD JTS, LD 204 BAD JTS & RETRIEVING HEAD. (BAD TBG HAD PITTED PINS & CORROSION) RD EMI UNIT
	14:30 - 15:15	0.75	WO/REP	30	F	P		RD WORK FLOOR ND3K BOP INSTALLED 5K NEW TOP FLANGE & 5K RATED NIPPLES & VALVES ON WH
	15:15 - 15:45	0.50	WO/REP	52	G	P		,RU SUMMIT PRESSURE TEST TRUCK PRESSURE TESTED 4.5" CSG TO 5000 PSI FOR 15 MINUTES GOOD TEST RDMO TESTER
	15:45 - 16:00	0.25	WO/REP	30	F	P		ND 5K WH
	16:00 - 16:30	0.50	WO/REP	30		P		PUT DRILL LINE ON TIGH BACK, PICK UP THUNDERBIRD SERVICES 4.5" CSG SPEAR UNLANDED 4.5" CSG @ 100K FROM SLIPS

US ROCKIES REGION
Operation Summary Report

Well: STIEBER 12-24A		Spud date: 1/18/2002	
Project: COLORADO-WELD-NAD83-UTM13	Site: STIEBER 12-24A		Rig name no.: CONCORD 3/3
Event: CONST- CAP WELL WORK	Start date: 10/5/2016		End date: 10/19/2016
Active datum: RKB @4,943.99usft (above Mean Sea Level)		UWI: 0/1/N/67/W/24/0/SWNW/6/0/S/-1982/W/0/-736/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	16:30 - 17:30	1.00	WO/REP	30	F	P		NU DUAL ENTRY FLANGES & 3K BOP W/1.66" PIPE RAMS, RU WORK FLOOR & 1.66" TBG EQUIPMENT PUT DRILL LINE BACK TO DOUBLE FAST, SWI SDFN. CT TO THE YARD
	17:30 - 18:30	1.00	WO/REP	30	G	P		
	17:30 - 17:30	0.00	WO/REP	52	I	X		SURFACE PRESSURE: LIGHT BLOW & A SPIT OF WATER KEPT IT OPEN DURING DAILY OPS CLOSED IT AT THE END OF WORK DAY
10/10/2016	6:00 - 6:45	0.75	WO/REP	30	G	P		CT TO LOCATION
	6:45 - 7:00	0.25	WO/REP	48	B	P		JSA SAFETY MEETING (SEE SAFETY TAB)
	7:00 - 7:45	0.75	WO/REP	31	I	P		CP:0, SP: LIGHT BLOW NO FLUID, TIH 1.66" TBG TO 870'
	7:45 - 8:15	0.50	WO/REP	31	H	P		1.66" EOT=870'W/27 JTS, EOS=892' CIRCULATED WELL 1.5 BPM @ 300 PSI NO GAS JUST CLEAN RETURNS
	8:15 - 8:30	0.25	WO/REP	31	I	P		TIH 10 MORE JTS TO PLACE EOT @1194' W/37 JTS
	8:30 - 8:45	0.25	WO/REP	31	H	P		ADD 1 GAL DF 20-20, CIRCULATED WELL 1.5 BPM @ 500 PSI GETTING SOME MUDDY WATER ON RETURNS NO GAS. HAD GOOD CIRCULATION
	8:45 - 9:00	0.25	WO/REP	31	I	P		TIH 10 MORE JTS EOT=1516' W/47 JTS
	9:00 - 9:15	0.25	WO/REP	31	H	P		ADD 1 GALL DF 20-20 CIRCULATED WELL GETTING MUDDY WATER ON RETURNS & LITTLE GAS HERE & THERE. GOOD CIRCULATION
	9:15 - 9:30	0.25	WO/REP	31	I	P		TIH TOTAL OF 56 JTS 1.66" TBG=1809'
	9:30 - 12:00	2.50	WO/REP	31	H	P		CIRCULATED WELL CLEAN 1.5 BPM @ 600 PSI GETTING MUDDY WATER ON RETURNS NO GAS. HAD GOOD CIRCULATION
	12:00 - 12:30	0.50	WO/REP	31	H	P		PUMPED 20 BBLS 10# MUD AT 1809'
	12:30 - 12:45	0.25	WO/REP	31	I	P		TOOH 6 JTS 1.66" TBG EOT @ 1600' 50 JTS LEFT IN THE HOLE
	12:45 - 13:00	0.25	WO/REP	48	B	P		HELD SLB JSA SAFETY MEETING (SEE SAFETY TAB)
	13:00 - 14:00	1.00	WO/REP	51	B	P		RU SLB PUMPED 5 BBLS FRESH WATER, 10 BBLS SMS, 5 BBLS FRESH WATER & 257 SX CMT 15.8 PPG, 1.16 CF/SK =53 BBLS SLURRY, @ 1500 PSI @ 1.7 BPM DISPLACED .8 BBLS RD SLB (HAD GOOD CIRCULATION UNTIL 35 BBLS AWAY ON CMT, LOST ALL CIRCULATION & DID NOT SEE IT BACK FOR THE REST OF THE JOB NOTIFIED ELIZABETH HUNT SHE WAS ON LOCATION.)
	14:00 - 14:45	0.75	WO/REP	31	I	P		TOOH LD 1.66" TBG
	14:45 - 15:30	0.75	WO/REP	30	F	P		RD WORK FLOOR ND BOP & DUAL ENTRY FLANGES, RE-LAND 4.5" CSG @ 85K ON SLIPS
	15:30 - 16:00	0.50	WO/REP	30	F	P		NU 5K SEABOARD WH & 3K BOP W/2 3/8 PIPE RAMS CLEANED WORK FLOOR & CHANGE TOOLS FOR 2 3/8 TBG SWI SDFN
	16:00 - 17:00	1.00	WO/REP	30	G	P		CT TO THE YARD
	17:00 - 17:00	0.00	WO/REP	52	I	X		SURFACE PRESSURE: LIGHT BLOW, NO FLUID CIRCULATED WELL DOWN 1.66" TBG UP ANNULUS STHU SURFACE IN AT THE END OF WORK DAY.
10/11/2016	6:00 - 6:45	0.75	WO/REP	30	G	P		CT TO LOCATION
	6:45 - 7:00	0.25	WO/REP	48	B	P		JSA SAFETY MEETING RIG CREW & WIRELINE CREW (SEE SAFETY TAB)

US ROCKIES REGION
Operation Summary Report

Well: STIEBER 12-24A		Spud date: 1/18/2002	
Project: COLORADO-WELD-NAD83-UTM13	Site: STIEBER 12-24A		Rig name no.: CONCORD 3/3
Event: CONST- CAP WELL WORK	Start date: 10/5/2016		End date: 10/19/2016
Active datum: RKB @4,943.99usft (above Mean Sea Level)		UWI: 0/1/N/67/W/24/0/SWNW/6/0/S/-1982/W/0/-736/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	7:00 - 8:30	1.50	WO/REP	34	1	P		CP:0,SP:0 PSI. RU RELIANCE OILFIELD SERVICE WL RUN CBL FROM 2000' TO SURFACE FOUND GOOD CMT FROM 1605' TO 905' RDWL CBL REVISED BY ELIZABETH HUNT OKAY TO PROCEED
	8:30 - 11:00	2.50	WO/REP	31	I	P		PU THUNDERBIRD SERVICES 4.5" RET HEAD TIH 30 STDS FROM DERRICK THEN PICK UP & TALLY IN SINGLES FROM TBG TRAILER TAG SAND ON RBP W/254 JTS @ 7820'
	11:00 - 12:00	1.00	WO/REP	31	H	P		CIRCULATED SAND OUT FROM RBP
	12:00 - 12:30	0.50	WO/REP	52	G	P		PRESSURE TESTED WH & CSG CONNECTION TO 1000 PSI FOR 15 MINUTES WITH RIG PUMP GOOD TEST, RELEASED RBP BY THUNDERBIRD SERVICES
	12:30 - 14:00	1.50	WO/REP	31	D	P		TOOH SB 254 JTS 2 3/8 TBG LD RBP & RETRIEVING HEAD
	14:00 - 16:00	2.00	WO/REP	31	M	P		TIH THUNDERBIRD SERVICES HYDROSTATIC BAILER TAG @ 8044' W/260 JTS BAILED SAND TO PB=8171' W/265 JTS
	16:00 - 17:00	1.00	WO/REP	31	I	P		TOOH LD 6 JTS TOOH SB 120 JTS 2 3/8TBG SWI SDFN
	17:00 - 17:00	0.00	WO/REP	52	I	P		SURFACE PRESSURE: 0 PSI NO GAS NO FLUID KEPT IT OPEN DURING DAILY OPS CLOSED AT THE END OF WORK DAY
	17:00 - 18:00	1.00	WO/REP	30	G	P		CT TO THE YARD
10/12/2016	6:00 - 6:45	0.75	WO/REP	30	G	P		CT TO LOCATION
	6:45 - 7:00	0.25	WO/REP	48	B	P		JSA SAFETY MEETING(SEE SAFETY TAB)
	7:00 - 8:30	1.50	WO/REP	31	I	P		0 PSI, FINISHED TOOH W/BAILER C/O 3 JTS OF SAND & LD 2 PLUGGED JTS LD BAILER C/O TBG EQUIPMENT
	8:30 - 10:00	1.50	WO/REP	31	I	P		PU TIH NEW 2 3/8 NC, XN NIPPLE & 260 JTS 2 3/8 TBG LAND EOT @ 8015'KB
	10:00 - 11:00	1.00	WO/REP	31	Y	P		R LUBRICATOR RIH W/1.91 TBG BROACH TO 100' ABOVE XN NIPPLE
	11:00 - 11:30	0.50	WO/REP	30	F	P		RD WORK FLOOR ND 3KBOP NU 5K SEABOARD 6 PIN EXISTING WH W/NEW 5K TOP FLANGE, NEW NIPPLES & 5K BALON VALVES
	11:30 - 12:00	0.50	WO/REP	52	G	P		RU SUMMIT TORQUE & PRESSURE TESTED WH TO 5000 PSI FOR 15 MINUTES GOOD TEST RD SUMMIT
	12:00 - 13:00	1.00	WO/REP	30	C	P		RACKED PUMP & TANK LINES, CLEANED LOCATION RDMO CONCORD #3
10/19/2016	11:00 - 11:00	0.00	PROD	50	A	P		RWTP up TBG after HZ Safety Prep (Quarter Circle 4)
	11:00 - 11:00	0.00	PROD	52	D	P		0 PSI, NO FLUIDS NOTED