

**FORM  
INSP**Rev  
X/15**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

11/17/2016

Submitted Date:

11/17/2016

Document Number:

681901726**FIELD INSPECTION FORM**
 Loc ID 319801 Inspector Name: HELGELAND, GARY On-Site Inspection ☐ 2A Doc Num:                     
**Operator Information:**OGCC Operator Number: 18795Name of Operator: COLTON LIMITED LIABILITY COAddress: 475 17TH STREET #1200City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**3 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
METZGER, THOMAS S	303-297-0347	sovereignenergyx@aol.com	MANAGER

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
201415	WELL	TA	07/30/2012	GW	001-06818	BERGMAN 1	TA

**General Comment:**

**Inspected Facilities**Facility ID: 201415 Type: WELL API Number: 001-06818 Status: TA Insp. Status: TA**Cement**Cement Contractor

Contractor Name: \_\_\_\_\_

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): \_\_\_\_\_

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Cement Type: \_\_\_\_\_

Comment: Magna rig # 6 on location. Run CBL & log from 7493' to 5980', TOC @ 6714', POOH, RIH w/SQ gun & perforate @ 350' . Mix & pump down 4.5" CSG thru 350' perforations, up annulus w/250 SXS of 15.8 # CGC to surface.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**BradenHead**Comment: Awaiting final removal.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_