

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

11/17/2016

Submitted Date:

11/17/2016

Document Number:

681901726**FIELD INSPECTION FORM**
 Loc ID 319801 Inspector Name: HELGELAND, GARY On-Site Inspection ☐ 2A Doc Num:
Operator Information:OGCC Operator Number: 18795Name of Operator: COLTON LIMITED LIABILITY COAddress: 475 17TH STREET #1200City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

Findings:3 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

| Contact Name | Phone | Email | Comment |
|-------------------|--------------|--------------------------|---------|
| METZGER, THOMAS S | 303-297-0347 | sovereignenergyx@aol.com | MANAGER |

Inspected Facilities:

| Facility ID | Type | Status | Status Date | Well Class | API Num | Facility Name | Insp Status |
|-------------|------|--------|-------------|------------|-----------|---------------|-------------|
| 201415 | WELL | TA | 07/30/2012 | GW | 001-06818 | BERGMAN 1 | TA |

General Comment:

Inspected Facilities

Facility ID: 201415 Type: WELL API Number: 001-06818 Status: TA Insp. Status: TA

CementCement Contractor

Contractor Name: _____

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): _____

Cement Volume (sx): _____

Good Return During Job: _____

Cement Type: _____

Comment: Magna rig # 6 on location. Run CBL & log from 7493' to 5980', TOC @ 6714', POOH, RIH w/SQ gun & perforate @ 350' . Mix & pump down 4.5" CSG thru 350' perforations, up annulus w/250 SXS of 15.8 # CGC to surface.

Corrective Action: _____

Date: _____

BradenHeadComment: Awaiting final removal.

Corrective Action: _____

Date: _____

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

| Document Num | Description | URL |
|--------------|---------------------|---|
| 681901726 | INSPECTION APPROVED | http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4011133 |