

US ROCKIES REGION
Operation Summary Report

Well: **ERICKSON BIRKLE P25-03JI**

Spud date: 12/11/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: ERICKSON BIRKLE P25-03JI

Rig name no.: BASIC 1652/1652

Event: ABANDONMENT

Start date: 11/1/2016

End date: 11/15/2016

Active datum: RKB @4,809.99usft (above Mean Sea Level)

UWI: NE/NW/0/3/N/67/W/25/0/0/6/0/N/470.00/W/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
4/5/2016	8:00 - 9:00	1.00	ABANDP	53	B	P		Gas sample acquired by Appex.
10/25/2016	12:00 - 13:00	1.00	ABANDP	53	B	P		FORM 17 TEST
10/31/2016	-							
	7:00 - 7:00	0.00	ABANDP	33	G	P		SURFACE CASING PRESSURE 0 PSI.
	11:30 - 15:00	3.50	ABANDP	35	1	P		MIRU CORETECH SLICKLINE, FISH PRODUCTION TOOLS AND TAG FILL @7776', PERFORM A GYRO SURVEY FROM 7650' TO SURFACE STOPPING EVERY 100', RDMO SLICKLINE.
11/1/2016	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION.
	6:30 - 7:00	0.50	ABANDP	48	B	P		HELD A SAFETY MEETING TO DISCUSS ROUTE FOR RIG MOVE.
	7:00 - 9:00	2.00	ABANDP	30	A	P		LOAD UP EQUIPMENT, PRE TRIP INSPECT EQUIPMENT, ROAD EQUIPMENT TO LOCATION.
	9:00 - 9:01	0.02	ABANDP	33	G	P		SURFACE CASING PRESSURE 0 PSI, KEEP IT OPEN ALL DAY AND SHUT IT IN AT END OF DAY.
	9:01 - 11:45	2.73	ABANDP	30	A	P		SET UP SPILL CONTAINMENTS FOR RIG PUMP AND TANKS, SET UP EQUIPMENT, R/U RIG, PUMP AND LINES.
	11:45 - 12:15	0.50	ABANDP	30	E	P		TP-100 PSI, CP-400 PSI, SCP-0 PSI, BLOW DOWN TBG AND CSG TO WORK TANK, CONTROL WELL W/ 30 BBLS DOWN CSG AND 20 BBLS DOWN TBG.
	12:15 - 12:45	0.50	ABANDP	30	F	P		N/D TOP FLANGE, N/U BOP AND TBG EQUIPMENT.
	12:45 - 14:30	1.75	ABANDP	31	I	P		TALLY TOOH W/ 234 JTS.
	14:30 - 17:30	3.00	ABANDP	34	I	P		MIRU PIONEER WIRELINE, RIH W/ GAUGE RING TO 7700', POOH, P/U AND RIH W/ CIBP AND SET IT @7670', POOH, P/U AND RIH W/ DUMP BAILER AND SPOT 2 SXS OF G CEMENT ON TOP OF CIBP, POOH, RDMO WIRELINE, SWI, SDFN.
	17:30 - 18:00	0.50	ABANDP	30	G	P		CREW TRAVEL.
11/2/2016	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION.
	6:30 - 7:00	0.50	ABANDP	48	B	P		HELD A SAFETY MEETING TO DISCUSS TODAY'S AGENDA AND JOB PROCEDURES
	7:00 - 7:00	0.00	ABANDP	33	G	P		SCP-O PSI, KEEP SURFACE CASING OPEN ALL DAY AND CLOSE AT NIGHT.
	7:00 - 10:30	3.50	ABANDP	31	B	P		MIRU ANYTIME TESTING, HYDRO TEST IN TBG TO 3000 PSI, 213 JTS W/EOT @7010, FOUND 13 JTS WITH HOLES,
	10:30 - 11:15	0.75	ABANDP	31	H	P		RDMO HYDRO TESTER.
	11:15 - 12:00	0.75	ABANDP	51	D	P		ESTABLISH CIRCULATION AND ROLL GAS OUT, PRESSURE TEST CIBP TO 1000 PSI, HELD GOOD.
								MIRU SCHLUMBERGER CEMENT CREW AND BASIC WATER TRUCK, MIX AND PUMP 5 BBL OF CLEAN WATER, 40 SXS OF 15.8PPG SLURRY YIELD 1.53 "10.8 BBLS" AND DISPLACED W/ 24.3 BBLS, RDMO CEMENTERS.
	12:00 - 13:00	1.00	ABANDP	31	I	P		L/D 22 JTS W/ EOT @6285' NOT KB, REVERSE OUT TO INSURE THERE IS NO CEMENT IN TBG.
	13:00 - 14:30	1.50	ABANDP	46	B	P		LET CEMENT SET TO TAG IT.
	14:30 - 17:30	3.00	ABANDP	31	I	P		RIH AND TAG CEMENT @6320' W JT #192, STAND BACK 122 JTS, L/D REST OF TBG, SWI, SDFN.

US ROCKIES REGION
Operation Summary Report

Well: ERICKSON BIRKLE P25-03JI

Spud date: 12/11/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: ERICKSON BIRKLE P25-03JI

Rig name no.: BASIC 1652/1652

Event: ABANDONMENT

Start date: 11/1/2016

End date: 11/15/2016

Active datum: RKB @4,809.99usft (above Mean Sea Level)

UWI: NE/NW/0/3/N/67/W/25/0/0/6/0/N/470.00/W/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
11/3/2016	17:30 - 18:00	0.50	ABANDP	30	G	P		CREW TRAVEL.
	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION
	6:30 - 7:00	0.50	ABANDP	48	B	P		HELD A SAFETY MEETING TO DISCUSS TODAY'S AGENDA AND JOB PROCEDURES.
	7:00 - 7:00	0.00	ABANDP	33	G	P		SCP-O PSI, KEEP SURFACE CASING OPEN ALL DAY AND CLOSE AT NIGHT.
	7:00 - 8:30	1.50	ABANDP	37	1	P		MIRU PIONEER WIRELINE, RIH W/ 3 1/8 PERF GUNS AND SHOOT SQUEEZE HOLES, 2' BY 3 SPF @ 4400' AND 4' BY 3 SPF @ 4008', POOH, RDMO WIRELINE.
	8:30 - 10:00	1.50	ABANDP	31	I	P		TIH W/ CICR AND SET IT @ 4030' W/ 122 JTS AND 1-10' SUB.
	10:00 - 11:00	1.00	ABANDP	31	H	P		ESTABLISH CIRCULATION AND ROLL HOLE CLEAN W/ 200 BBLS.
	11:00 - 12:30	1.50	ABANDP	51	D	P		MIRU SCHLUMBERGER CEMENT CREW, HELD A SAFETY MEETING AND DISCUSS PROCEDURES FOR JOB, PUMP 10 BBLS OF SMS, 5 BBLS OF FRESH WATER, FOLLOWED BY 143 SKS OF CLASS G CEMENT MIX @ 15.8PPG & 1.51 YELD, DISPLACE W/ 12.7 BBLS AND SPOT 3 BBLS OF CEMENT ON TOP OF CICR, RDMO CEMENTERS.
	12:30 - 14:00	1.50	ABANDP	31	1	P		L/D 13 JTS AND REVERSE OUT, STAND BACK 34 JTS "17 STANDS",
	14:00 - 15:00	1.00	ABANDP	34	L	P		MIRU PIONEER WIRELINE TO RIH AND CUT CSG @ 1010', POOH, RDMO WIRELINE.
	15:00 - 16:00	1.00	ABANDP	31	H	P		CIRCULATE GAS OUT
	16:00 - 17:30	1.50	ABANDP	31	1	P		N/D TBG EQUIPMENT, BOP AND TBG HEAD, UN LAND CSG BY USING TBG SPEAR, N/U SPOOL, BOP AND TBG EQUIPMENT, R/U L/D LINE.
11/4/2016	17:30 - 18:00	0.50	ABANDP	30	G	P		CREW TRAVEL.
	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION.
	6:30 - 7:00	0.50	ABANDP	48	B	P		HELD A SAFETY MEETING TO DISCUSS TODAY'S AGENDA AND PROCEDURES.
	7:00 - 8:30	1.50	ABANDP	31	I	P		L/D 23 JTS AND A 8' PICE OF 4.5 11.6# CSG ON TRAILER.
	8:30 - 9:30	1.00	ABANDP	31	I	P		C/O EQUIPMENT TO 2.375 AND TIH W/34 JTS OF 2 3/8 TO PUT EOT @ 1110'.
	9:30 - 10:00	0.50	ABANDP	31	H	P		ESTABLISH CIRCULATION.
	10:00 - 11:30	1.50	ABANDP	51	D	P		MIRU SCHLUMBEGER, HELD A SAFETY MEETING TO DISCUSS JOB PROCEDURES AND MAX PRESSURE, PRESSURE TEST LINES TO 2000PSI, ESTABLISH CIRCULATION, PUMP 15 BBLS CHEM WASH, 68.9 BBLS OG CEMENT "258SKS" MIX @ 15.8# AND 1.5 YIELD AND DISPLACE W/ 1BBL, RDMO CEMENTERS.
	11:30 - 15:00	3.50	ABANDP	31	I	P		L/D 27 JTS AND REVERSE OUT CIRCULATION W/ EOT @ 200', L/D REST OF TBG, LET CEMENT SET, RIH AND TAG TOP OF CEMENT @ 260' W/ 8 JTS, L/D TAG JTS.
	15:00 - 15:30	0.50	ABANDP	31	1	P		N/D TBG EQUIPMENT, BOP AND 8 5/8 SPOOL.
	15:00 - 15:00	0.00	ABANDP	45	A	P		PERFORM NORMAN TEST ON TBG, CSG AND WELL HEAD STUFF.
	15:30 - 16:00	0.50	ABANDP	34	I	P		MIRU PINEER WIRELINE, RIH AND SET CIBP @ 80', POOH, RDMO WIRELINE.

US ROCKIES REGION
Operation Summary Report

Well: ERICKSON BIRKLE P25-03JI		Spud date: 12/11/2002	
Project: COLORADO-WELD-NAD83-UTM13	Site: ERICKSON BIRKLE P25-03JI		Rig name no.: BASIC 1652/1652
Event: ABANDONMENT	Start date: 11/1/2016		End date: 11/15/2016
Active datum: RKB @4,809.99usft (above Mean Sea Level)		UWI: NE/NW/0/3/N/67/W/25/0/0/6/0/N/470.00/W/0/0/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	16:00 - 17:30	1.50	ABANDP	30	C	P		R/D RIG PUMP AND LINES, DRAIN EQUIPMENT, PULL OFF WELL HEAD, SDFW.
	17:30 - 18:00	0.50	ABANDP	30	G	P		CREW TRAVEL.
11/15/2016	6:00 - 7:00	1.00	ABANDP	52		P		pressure tested CIBP, surface casing to 500 psi, good test
	7:00 - 8:00	1.00	ABANDP	53	B	P		dug up surface casing
	8:00 - 9:00	1.00	ABANDP	53	C	P		cut casing 5' below GL due to ground water. Tagged @ 31'
	9:00 - 10:00	1.00	ABANDP	53	B	P		filled casing stub with 15 bags 5000 psi cement
	10:00 - 11:00	1.00	ABANDP	53	A	P		capped casing with a metal plate containing well info
	11:00 - 12:00	1.00	ABANDP	53	B	P		backfilled
	11:00 - 11:00	0.00	ABANDP	50		P		P&A'd OFFLINE JSND