

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

12/13/2016

Submitted Date:

12/13/2016

Document Number:

685501633**FIELD INSPECTION FORM**
 Loc ID 311413 Inspector Name: MONTOYA, JOHN On-Site Inspection ☐ 2A Doc Num: _____
Operator Information:OGCC Operator Number: 47120Name of Operator: KERR MCGEE OIL & GAS ONSHORE LPAddress: P O BOX 173779City: DENVER State: CO Zip: 80217-**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

Findings:5 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
REDDY, LUKE		Luke.Reddy@anadarko.com	ALL INSPECTIONS
Burn, Diana		diana.burn@state.co.us	
,		COGCCinspections@anadarko.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
251799	WELL	PR	12/14/1999	GW	123-19603	HSR-ARISTOCRAT 13-27A	PA

General Comment:

Location**Lease Road:**

Type	Main		
comment:			
Corrective Action	L	Date:	

Overall Good: ☒**Signs/Marker:**

Type	WELLHEAD		
Comment:	SE CORNER N40.06191 W-104.46461		
Corrective Action:		Date:	

Emergency Contact Number:

Comment:		Date: _____
Corrective Action:		

Overall Good: ☒**Spills:**

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment: ☐ Multiple Spills and Releases?**Venting:**

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Inspected Facilities

Facility ID: 251799 Type: WELL API Number: 123-19603 Status: PR Insp. Status: PA

CementCement ContractorContractor Name: PIONEER

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 8080'Cement Volume (sx): 4 SXS

Good Return During Job: _____

Cement Type: CLASS G, 15.8

Comment: RUWL RU CIBP RIH TO 8080' SET CIBP, ROH WITH WL RU CEMENT DUMP BAILER 2 SXS C-G, 15.8 DUMP CEMENT ON CIBP, ROH WL RU ANOTHER CIBP RIH W/CIBP, SET AT 7420' ROH WITH WL, RIG DUMP BAILER RIH DUMP 2 SXS C-G 15.8, DUMP CEMENT ON CIBP ROH WITH WL, RIG UP PUMP, TEST CSG TO 1000 PSI, CSG PRESSURE TEST OK, RU PERF GUN RIH TO 7120' SHOOT 1ST SET HOLES, SHOOT 2ND SET OF HOLES @ 6690' , ROH W/PERF GUN, RU RETAINER TIH W/TBG W/RETAINER LEAVE RETAINER ABOVE TOP SET OF HOLES AND CLEAN OUT PUMP SDFN

Corrective Action: _____

Date: _____

COGCC Comments

Comment	User	Date
PA WELL	montoyaj	12/13/2016

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
685501633	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4028941