

US ROCKIES REGION
Operation Summary Report

Well: **HSR-SANDLIN 3-36**

Spud date: 3/8/1994

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-SANDLIN 3-36

Rig name no.: LEED 716/716

Event: CONST- CAP WELL WORK

Start date: 9/16/2013

End date: 4/4/2014

Active datum: RKB @4,813.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/36/0/NWNE/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
10/14/2013	16:00 - 17:30	1.50		30	A	P		MIRU LEED 716
	17:30 - 18:30	1.00		30	G	P		CT to the yard
10/15/2013	6:00 - 7:00	1.00		30	G	P		CT to Loc
	7:00 - 8:00	1.00		30	E	P		Blow DN well and control
	8:00 - 9:00	1.00		30	F	P		ND WH, NU BOP, RU work floor
	9:00 - 9:30	0.50		31	I	P		RU EMI, TOO H 10 STD to fluid
	9:30 - 10:30	1.00		42	B	P		Made 4 swab runs
	10:30 - 12:00	1.50		34	H	P		RIH and shoot circ hole in TBG
	12:00 - 14:30	2.50		31	I	P		TOOH w/EMI, LD 16 bad JTS/203 good JTS
	14:30 - 15:30	1.00		35	A	P		RIH, tag fill at 7114'
	15:30 - 17:30	2.00		31	I	P		TIH with SN-NC w/xx JTS
	17:30 - 18:30	1.00		30	G	P		CT to the yard
10/16/2013	6:00 - 7:00	1.00		30	G	P		CT to location
	7:00 - 8:00	1.00		31	H	P		Blew down well & circulated gas out.
	8:00 - 9:00	1.00		46	F	Z		Waited for tag jts
	9:00 - 13:00	4.00		31	H	P		C/O sand from 7114' to 7428'=PB
	13:00 - 15:00	2.00		31	I	P		LD tag jts, TOO H SB 226 jts
	15:00 - 17:00	2.00		35	I	P		Run Gyro from 7250' up to surface
	17:00 - 18:00	1.00		30		P		Pumped sand plug w/1350 lbs down 2 7/8 csg
	18:00 - 19:00	1.00		30	G	P		CT to the yard
10/17/2013	6:00 - 7:00	1.00		30	G	P		CT to location
	7:00 - 12:00	5.00		31	I	P		TIH circulated sand bridges while TIH. tag top of sand plug @ 7100
	12:00 - 15:30	3.50		46	F	S		Waited for cementers (short notice because of problems with sand plug)
	15:30 - 19:00	3.50		51	D	P		Pumped 15 sx cement 15.4ppg, 1.51 yield, PUH to 6200' Rev circ. PUH to 5000' SWI RD cementers
	19:00 - 20:00	1.00		30	G	P		CT to the yard
10/18/2013	6:00 - 7:00	1.00		30	G	P		CT to location
	7:00 - 9:00	2.00		31	I	P		TIH tag TOC @ 6390' w/199 jts LD extra jts landed kill string @ 6290' w/195 jts
	9:00 - 10:00	1.00		30	F	P		NDBOP NUWH SWI
	10:00 - 12:00	2.00		30	C	P		RDMO Leed 716 CAT PULL RIG OU FROM LOCATION.