

FORM
6Rev
12/05State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401157027

Date Received:

12/07/2016

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 100322

Contact Name: NARAYAN CHOUDHARY

Name of Operator: NOBLE ENERGY INC

Phone: (303) 228-4302

Address: 1625 BROADWAY STE 2200

Fax:

City: DENVER State: CO Zip: 80202

Email: NARAYAN.CHOUDHARY@NBLENERGY.COM

For "Intent" 24 hour notice required,

Name: Pesicka, Conor

Tel: (970) 415-0789

COGCC contact:

Email: conor.pesicka@state.co.us

API Number 05-123-26115-00

Well Name: BASHOR STATE AA

Well Number: 16-14

Location: QtrQtr: SESW Section: 16 Township: 6N Range: 63W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.480713

Longitude: -104.443812

GPS Data:

Date of Measurement: 03/13/2008

PDOP Reading: 3.0

GPS Instrument Operator's Name: PAUL TAPPY

Reason for Abandonment:

☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 631

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks:

☐ Yes☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	6740	6750			
NIOBRARA	6459	6578			

Total: 2 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	531	256	531	14	VISU
1ST	7+7/8	4+1/2	11.6	6,877	860	6,877	1,684	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6409 with 2 sacks cmt on top. CIBP #2: Depth _____ with _____ sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 20 sks cmt from 2550 ft. to 2350 ft. Plug Type: CASING Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 197 sacks half in. half out surface casing from 681 ft. to 0 ft. Plug Tagged: ☒

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing Plugging Date: _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1103 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: ANGELA FIORE

Title: ENG TECH Date: 12/7/2016 Email: ANGELA.FIORE@NBLENERGY.COM

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: HICKEY, MIKE Date: 1/6/2017

CONDITIONS OF APPROVAL, IF ANY: _____

Expiration Date: 7/5/2017

<u>COA Type</u>	<u>Description</u>
	<p>1)Prior to starting plugging operations a bradenhead test shall be performed. If the beginning pressure is greater than 25 psi, contact COGCC Engineer for sampling requirements. If pressure remains at the conclusion of the test, or if any liquids were present contact COGCC Engineer for sampling requirements. The Form 17 shall be submitted within 10 days of the test.</p> <p>2)Submit Form 42 electronically to COGCC 48 hours prior to MIRU.</p> <p>3)Properly abandon flowlines. Once flowlines are properly abandoned, file electronic form 42.</p> <p>4)For 681' plug: pump plug and displace. If cement is not circulated to surface, shut-in, WOC 4 hours and tag plug – top of plug must be not deeper than 481' and provide minimum 10 sx plug at the surface. Leave at least 100' of cement in the wellbore for each plug.</p>

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
401157027	FORM 6 INTENT SUBMITTED
401158230	WELLBORE DIAGRAM
401158232	PROPOSED PLUGGING PROCEDURE
401158234	WELLBORE DIAGRAM

Total Attach: 4 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Moved the bottom of the 731' plug down 781' at the operator's request.	01/06/2017
Permit	Pass.	12/14/2016
Permit	Codell perms are incorrect. Inquired with operator. Returned to draft.	11/30/2016
Public Room	Document verification complete 11/22/16	11/29/2016

Total: 4 comment(s)