

US ROCKIES REGION
Operation Summary Report

Well: BERRY 11-26A				Spud date: 10/2/2002					
Project: COLORADO-WELD-NAD83-UTM13				Site: BERRY 11-26A				Rig name no.: KEY 15/15	
Event: ABANDONMENT				Start date: 12/27/2016				End date: 1/19/2017	
Active datum: RKB @4,829.99usft (above Mean Sea Level)				UWI: NE/SW/0/3/N/67/W/26/0/0/6/PRIME/S/1,942.00/W/0/1,904.00/0/0					
Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation	
12/8/2016	1:00 - 3:00	2.00	ABANDP	53	B	P		FORM 17 TEST AND GAS SAMPLE	
12/22/2016	-								
12/27/2016	11:00 - 13:30	2.50	ABANDP	30	A	P		ROAD RIG & EQUIPMENT TO LOCATION, HOLD SAFETY MEET (SPOTTING EQUIPMENT), AUTOMATION IS OFF, WELL HAS A 3K WH & IS IN A CORN FIELD (CORN STUBBLE), SPOT IN BASE BEAM ON SOUTH SIDE OF WELL, SPOT IN RIG PUMP & TANKS 100' TO THE EAST OF WELL, RIG UP RIG & FASTEN GUY LINES TO BEAM, RU PUMP LINES & SUCTION HOSE	
	13:30 - 13:30	0.00	ABANDP	52	I	P		10 PSI ON 8.625" SC, LEAVE SC OPEN ALL DAY, SC PRODUCED ABOUT 1/2 GALLON OF WATER, SHUT IN AT THE END OF THE DAY	
	13:30 - 14:00	0.50	ABANDP	33	F	P		2.375" TP 350 PSI, 4.5" CP 325 PSI, BLOW DOWN WELL TO WORK TANK	
	14:00 - 14:30	0.50	ABANDP	30	E	P		USING RIG PUMP, KILL WELL PUMPING 30 BBLS OF BIO-WATER DOWN 4.5" 11.6# CSG & 30 BBLS DOWN 2.375" J-55 4.7# 8RD EUE TBG, WELL WENT ON VAC	
	14:30 - 15:00	0.50	ABANDP	30	F	P		ND WH TREE, ND 3K WH SCREW ON CAP, NU 3K SCREW ON FLANGE, FUNCTION TEST & NU 5K BOPS, RU WORK FLOOR & TBG TONGS	
	15:00 - 17:00	2.00	ABANDP	31	I	P		UNLAND 2.375" TBG, REMOVE TBG MANDREL, TOOHS SB & TALLY 120 JTS OF 2.375" J-55 4.7# 8RD EUE TBG, SWI	
	17:00 - 17:30	0.50	ABANDP	30	I	P		WINTERIZE RIG PUMP & PUMP LINES	
	17:30 - 18:30	1.00	ABANDP	30	G	P		RIG CREW ENTER DOGHOUSE, TAKE OFF PPE, CHANGE INTO REGULAR CLOTHING, EXIT & LOCK DOGHOUSE, GET INTO COMPANY TRUCK & DRIVE HOME	
12/28/2016	6:00 - 7:00	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO LOCATION, WO RIG CREW ARRIVED @ LOCATION, ENTERED DOGHOUSE, CHANGED INTO FR CLOTHING & PPE, FILLED OUT DAILY JSA, HELD SAFETY MEETING (DRIVING), EXITED DOGHOUSE, START & WARM UP RIG AND RIG PUMP	
	7:00 - 7:00	0.00	ABANDP	52	I	P		5 PSI ON 8.625" SC, LEAVE SC OPEN ALL DAY, SC PRODUCED ABOUT 1 GALLON OF WATER, SHUT IN AT THE END OF THE DAY	
	7:00 - 9:00	2.00	ABANDP	31	I	P		CONTACTED APC (SAM TRAN) AND LET HER KNOW 0 PSI ON WELL, TOOHS SB 128 JTS OF 2.375" J-55 4.7# 8RD EUE TBG, LD NC & SN	
	9:00 - 11:00	2.00	ABANDP	31	I	P		MAKE UP 4.5" BIT & CSG SCRAPER PROVIDED BY THUNDERBIRD TOOLS, TIH 247 JTS OF JTS OF 2.375" J-55 4.7# 8RD EUE TBG (EOT @7665')	
	11:00 - 13:00	2.00	ABANDP	31	I	P		TOOH LD 1 JT, TOOHS SB 246 JTS OF 2.375" J-55 4.7# 8RD EUE TBG, LD BIT & CSG SCRAPER	

US ROCKIES REGION
Operation Summary Report

Well: BERRY 11-26A

Spud date: 10/2/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: BERRY 11-26A

Rig name no.: KEY 15/15

Event: ABANDONMENT

Start date: 12/27/2016

End date: 1/19/2017

Active datum: RKB @4,829.99usft (above Mean Sea Level)

UWI: NE/SW/0/3/N/67/W/26/0/0/6/PRIME/S/1,942.00/W/0/1,904.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	13:00 - 16:00	3.00	ABANDP	33	B	P		MIRU ANYTIME TESTING HYDRO-TESTER, MAKE UP THUNDERBIRD'S 4.5" HYDRAULICAL SET CIBP, TIH 246 JTS OF 2.375" J-55 4.7# 8RD EUE TBG HYDRO-TESTING TBG TO 3000 PSI (0-BAD), RDMO ANYTIME TESTING HYDRO-TESTER
	16:00 - 16:30	0.50	ABANDP	31	G	P		DROP BALL DOWN TBG, RU CIRCULATING EQUIPMENT, USING RIG PUMP, PUMP DOWN 2.375" TBG W/ 40 BBLs OF BIO-WATER, NO PRESSURE WAS SEEN, TBG WAS ON VAC, RD CIRCULATING EQUIPMENT, SWI
								CIBP NOT SETTING (BALL MUST HAVE NOT MADE IT DOWN TO THE CIBP OR PLUG FAILURE) CALL APC (RYAN LETFIN), ADVISED TO RU BROACH & TRY TO CHASE BALL TO BOTTOM IN THE MORNING)
	16:30 - 17:00	0.50	ABANDP	30	I	P		WINTERIZE RIG PUMP & PUMP LINES
	17:00 - 18:00	1.00	ABANDP	30	G	P		RIG CREW ENTER DOGHOUSE, TAKE OFF PPE, CHANGE INTO REGULAR CLOTHING, EXIT & LOCK DOGHOUSE, GET INTO COMPANY TRUCK & DRIVE HOME
12/29/2016	6:00 - 7:00	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO LOCATION, WO RIG CREW ARRIVED @ LOCATION, ENTERED DOGHOUSE, CHANGED INTO FR CLOTHING & PPE, FILLED OUT DAILY JSA, HELD SAFETY MEETING (ICE-PLUGS), EXITED DOGHOUSE, START & WARM UP RIG AND RIG PUMP
	7:00 - 8:00	1.00	ABANDP	46	E	S		CIBP NOT SETTING (BALL MUST HAVE NOT MADE IT DOWN TO THE CIBP OR PLUG FAILURE) CALL APC (RYAN LETFIN) LAST NIGHT, ADVISED TO RU BROACH & TRY TO CHASE BALL TO BOTTOM)
								WAIT FOR RIG PUSHER TO ARRIVE W/ SWABBING EQUIPMENT
	7:00 - 7:00	0.00	ABANDP	52	I	P		5 PSI ON 8.625" SC, LEAVE SC OPEN ALL DAY, SC PRODUCED ABOUT 1 GALLON OF WATER, SHUT IN AT THE END OF THE DAY
	8:00 - 9:30	1.50	ABANDP	42	B	S		0 PSI ON WELL, RU SWABBING LUBRICATOR ONTO 2.375" J-55 4.7# 8RD EUE TBG, RIH SINKER BARS & 1.87" TBG BROACH TO 7630', (EOT @7650'), RD SWABBING LUBRICATOR
	9:30 - 10:00	0.50	ABANDP	31	F	S		RU CIRCULATING EQUIPMENT, USING RIG PUMP, PUMP 40 BBLs OF BIO-WATER DOWN 2.375" J-55 4.7# 8RD EUE TBG, NEVER SAW ANY PRESSURE - TBG ON VAC, (SHOULD HAVE TAKEN 30 BBLs TO LOAD TBG), RD CIRCULATING EQUIPMENT
	10:00 - 12:30	2.50	ABANDP	31	I	S		TOOH SB 246 JTS OF 2.375" J-55 4.7# 8RD EUE TBG, CAME OUT W/ NO 4.5" CIBP, (MUST HAVE RATTLED OFF & FELL TO BOTTOM ON THE WAY IN THE HOLE), RIG CREW GRABBED A QUICK BITE TO EAT
	12:30 - 13:00	0.50	ABANDP	31	I	S		MAKE UP THUNDERBIRD'S 4.5" HYDRAULICAL SET CIBP, TIH 34 JTS OF 2.375" J-55 4.7# 8RD EUE TBG (EOT @7650')

7650

US ROCKIES REGION
Operation Summary Report

Well: BERRY 11-26A

Spud date: 10/2/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: BERRY 11-26A

Rig name no.: KEY 15/15

Event: ABANDONMENT

Start date: 12/27/2016

End date: 1/19/2017

Active datum: RKB @4,829.99usft (above Mean Sea Level)

UWI: NE/SW/0/3/N/67/W/26/0/0/6/PRIME/S/1,942.00/W/0/1,904.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	13:00 - 13:30	0.50	ABANDP	48	B	S		WHILE TIH DERRICK HAND CUT OFF THE TIP OF HIS RIGHT INDEX FINGER IN THE ELEVATORS, RIG PUSHER TOOK HIM TO THE GREELEY HOSPITAL, HELD A SAFETY MEETING ABOUT COMMERCIAL FOCUS & HAND PLACEMENT
	13:30 - 14:30	1.00	ABANDP	31	I	P		CONTINUE TIH 212 JTS OF 2.375" J-55 4.7# 8RD EUE TBG (EOT @7650')
	14:30 - 15:00	0.50	ABANDP	31	G	P		DROP SEATING BALL DOWN TBG, RU CIRCULATING EQUIPMENT, USING RIG PUMP, PUMP DOWN 2.375" TBG W/ 30 BBLS OF BIO-WATER, PRESSURE UP TO 1000 PSI & SET 4.5" CIBP @7650', RELEASE PRESSURE, ROTATE TBG TO THE RIGHT TO DISCONNECT TBG FROM CIBP, PU TBG 4' ABOVE CIBP
	15:00 - 16:00	1.00	ABANDP	31	H	P		REVERSE CIRCULATE ALL GAS OUT W/ 120 BBLS OF BIO-WATER, STOP PUMPING, CLOSE TBG VALVE
	16:00 - 16:30	0.50	ABANDP	33	C	P		USING RIG PUMP GAUGE PT 4.5" CIBP & 4.5" CSG TO 1000 PS, WILL NOT HOLD PRESSURE, TRYED MULTIPLE TIMES, IT TAKES 3 BPM JUST TO GET THE PRESSURE UP TO 1000 PSI, AS SOON AS YOU STOP PUMPING THE PRESSURE BLEEDS DOWN TO 0 PSI WITHIN 3 SECONDS, RD CIRCULATING EQUIPMENT,
								CALL APC (RYAN LITFIN) AND TOLD HIM THE SITUATION, HE SAID HE WILL TALK IT OVER W/ ENGINEERING AND GET BACK TO ME IN THE MORNING
	16:30 - 17:00	0.50	ABANDP	30	I	P		TOOH 4 JTS OF 2.375" J-55 4.7# 8RD EUE TBG TO LOWER FLUID LEVEL TO PREVENT WELLHEAD FROM FREEZING OVER NIGHT, WINTERIZE PUMP & PUMP LINES, SWI, SDFN
	17:00 - 18:00	1.00	ABANDP	30	G	P		RIG CREW ENTER DOGHOUSE, TAKE OFF PPE, CHANGE INTO REGULAR CLOTHING, EXIT & LOCK DOGHOUSE, GET INTO COMPANY TRUCK & DRIVE HOME
12/30/2016	6:00 - 7:00	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO LOCATION, WO RIG CREW ARRIVED @ LOCATION, ENTERED DOGHOUSE, CHANGED INTO FR CLOTHING & PPE, FILLED OUT DAILY JSA, HELD SAFETY MEETING (WORKING ENVIORNMENT), EXITED DOGHOUSE, START & WARM UP RIG AND RIG PUMP
	7:00 - 7:00	0.00	ABANDP	52	I	P		5 PSI ON 8.625" SC, LEAVE SC OPEN ALL DAY, SC PRODUCED ABOUT 1 GALLON OF WATER, SHUT IN AT THE END OF THE DAY
	7:00 - 8:00	1.00	ABANDP	46	A	P		RYAN LITFIN CALLED AND SAID SINCE THE CIBP IS NOT HOLDING PRESSURE GO AHEAD AND DOUBLE THE AMOUNT OF NIO-PLUG CEMENT THEN TAG CEMENT WITH SLICKLINE THEN PT CSG TO 1000 PSI

US ROCKIES REGION
Operation Summary Report

Well: BERRY 11-26A

Spud date: 10/2/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: BERRY 11-26A

Rig name no.: KEY 15/15

Event: ABANDONMENT

Start date: 12/27/2016

End date: 1/19/2017

Active datum: RKB @4,829.99usft (above Mean Sea Level)

UWI: NE/SW/0/3/N/67/W/26/0/0/6/PRIME/S/1,942.00/W/0/1,904.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	8:00 - 10:00	2.00	ABANDP	51	D	P		A & W TRUCK ARRIVED W/ WATER, MIRU O-TEX CEMENTING SERVICE, HOLD PRE-JOB SAFETY MEETING, RU O-TEX TO 2.375" J-55 4.7# 8RD EUE TBG (EOT @7650'), PT O-TEX PUMP LINES TO 2500 PSI, PUMP 5 BBLS PRE-FLUSH, MIX & PUMP 125 SX THERMAL 35 CMT (33.8 BBLS), MIXED UP @ 15.8 PPG, 1.52 CUFT/SK, 6.354 GAL/SK, PUMP 20 BBLS OF DISPLACEMENT, RD O-TEX OFF OF TBG, O-TEX ON STAND BY DURING THE PUMP JOB, DIDNT SEE ANY PRESSURE OR RETURNS
	10:00 - 11:30	1.50	ABANDP	31	I	P		TOOH LD 90 JTS OF 2.375" J-55 4.7# 8RD EUE TBG, (EOT @4843')
	11:30 - 12:00	0.50	ABANDP	31	H	P		RU CIRCULATING EQUIPMENT, USING RIG PUMP, ESTABLISH REVERSE CIRCULATION W/ 50 BBLS OF BIO-WATER, REVERSE CIRCULATE TBG CLEAN OF CMT, RD CIRCULATING EQUIPMENT
	12:00 - 13:00	1.00	ABANDP	35	A	P		MIRU SUMMIT SLICKLINE INC, RIH 1.75" SINKER BAR & TAG CMT @5340', POOH, RDMO SUMMIT
	13:00 - 13:30	0.50	ABANDP	33	C	P		RU O-TEX TO 2.375" J-55 4.7# 8RD EUE TBG, PT O-TEX PUMP LINES TO 2500 PSI, PRESSURE TEST CSG TO 1000 PSI FOR 15 MINUTES (GOOD-TEST)
	13:30 - 14:30	1.00	ABANDP	51	D	P		(EOT @4843'), PUMP 5 BBLS PRE-FLUSH, MIX & PUMP 80 SX CLASS G CMT (16.4 BBLS), MIXED UP @ 15.8 PPG, 1.15 CUFT/SK, 5 GAL/SK, PUMP 12 BBLS OF DISPLACEMENT, RD O-TEX OFF OF TBG, WAS UP PUMP TUB & LINES, RDMO O-TEX
	14:30 - 16:00	1.50	ABANDP	31	I	P		TOOH LD 120 JTS OF 2.375" J-55 4.7# 8RD EUE TBG, (EOT @1120')
	16:00 - 16:30	0.50	ABANDP	31	H	P		RU CIRCULATING EQUIPMENT, USING RIG PUMP, ESTABLISH REVERSE CIRCULATION W/ 6.5 BBLS OF BIO-WATER, REVERSE CIRCULATE TBG CLEAN OF CMT, RD CIRCULATING EQUIPMENT
	16:30 - 17:00	0.50	ABANDP	31	I	P		TOOH SB 36 JTS OF 2.375" J-55 4.7# 8RD EUE TBG IN DERRICK, LD XN-NIPPLE & CIBP DISCONNECTING SUB
	17:00 - 17:30	0.50	ABANDP	30	I	P		SWI, WINTERIZE RIG PUMP & PUMP LINES
	17:30 - 18:30	1.00	ABANDP	30	G	P		RIG CREW ENTER DOGHOUSE, TAKE OFF PPE, CHANGE INTO REGULAR CLOTHING, EXIT & LOCK DOGHOUSE, GET INTO COMPANY TRUCK & DRIVE HOME
1/3/2017	6:00 - 7:00	1.00	ABANDP	30	G	P		WO RIG CREW TRAVELED TO LOCATION, ARRIVED @ LOCATION, ENTERED DOGHOUSE, CHANGED INTO FR CLOTHING & PPE, FILLED OUT DAILY JSA, HELD SAFETY MEETING (COMMUNICATION), EXITED DOGHOUSE, START & WARM UP RIG AND RIG PUMP
	7:00 - 8:00	1.00	ABANDP	34	L	P		MIRU PIONEER WIRELINE SERVICE, RU PACK OFF, RIH GR-JB & TAG CMT @3788', POOH, HELD SAFETY MEETING ON EXPLOSIVES, RIH JET CUTTER FOR 4.5" CSG & JET CUT CSG @1005', RD PACK OFF, RDMO PIONEER WIRELINE SERVICES

US ROCKIES REGION
Operation Summary Report

Well: BERRY 11-26A

Spud date: 10/2/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: BERRY 11-26A

Rig name no.: KEY 15/15

Event: ABANDONMENT

Start date: 12/27/2016

End date: 1/19/2017

Active datum: RKB @4,829.99usft (above Mean Sea Level)

UWI: NE/SW/0/3/N/67/W/26/0/0/6/PRIME/S/1,942.00/W/0/1,904.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	7:00 - 7:00	0.00	ABANDP	52	I	P		15 PSI ON 8.625" SC, PRESSURE BLEED OFF WITHIN 1 SECOND, MADE ABOUT A 1/2 GALLON OF WATER, LEAVE SC OPEN ALL DAY, SHUT IN AT THE END OF THE DAY
	8:00 - 9:00	1.00	ABANDP	31	H	P		RIG CREW RU CIRCULATING EQUIPMENT, CONVENTIONALLY CIRCULATE 80 BBLS OF BIO-WATER, HAD RETURNS THE ENTIRE TIME, RETURNS CONSISTED OF LIGHT MUDDY WATER, WELL WAS EQUALLY BALANCED AT THE END OF CIRCULATING, RIG CREW RD CIRCULATING EQUIPMENT
	9:00 - 9:30	0.50	ABANDP	30	J	P		RD TONGS & WORK FLOOR, ND 5K BOPS, ND 3K WH, USING CSG SPEAR PROVIDED BY THUNDERBIRD TOOLS, UNLAND 4.5" 11.6# CSG, UNLANDED @ 40,000 LBS, REMOVE PACKING & CSG SLIPS
	9:30 - 10:00	0.50	ABANDP	30	F	P		NU 8.625" 24# CSG FLANGE & CSG FLANGE TO 5K BOP XO SPOOL PROVIDED BY THUNDERBIRD TOOLS, FUNCTION TEST & NU 5K BOPS, CHANGE OVER EQUIPMENT FROM 2.375" TO 4.5", RU WORK FLOOR & TONGS
	10:00 - 11:00	1.00	ABANDP	31	I	P		TOOH LD 24 JTS OF 4.5" 11.6# CSG ON TRAILER PROVIDED BY A & W PIPE, THE CUT ON THE LAST JT LOOKS GOOD, CHANGE OVER EQUIPMENT FROM 4.5" TO 2.375"
	11:00 - 11:30	0.50	ABANDP	31	I	P		MAKE UP XN-PROFILE NIPPLE, TIH OPEN ENDED 36 JTS FROM DERRICK, EOT @ 1120'
	11:30 - 13:30	2.00	ABANDP	31	H	P		RU CIRCULATING EQUIPMENT, CONVENTIONALLY CIRCULATE 150 BBLS OF BIO-WATER, HAD RETURNS THE ENTIRE TIME, RETURNS CONSISTED OF LIGHT MUDDY WATER, WELL WAS EQUALLY BALANCED AT THE END OF CIRCULATING, RD CIRCULATING EQUIPMENT
	13:30 - 15:00	1.50	ABANDP	51	D	P		(EOT @1120'), MIRU O-TEX CEMENTING SERVICE, HELD PRE-JOB SAFETY MEETING, PT PUMP LINES TO 2000 PSI, PUMP 10 BBLS MUD-FLUSH & 5 BBLS SPACER, MIX & PUMP 180 SX CLASS "C" CMT (42.6 BBLS), MIXED UP @ 14.8 PPG, 1.33 CUFT/SK, 6.2 GAL/SK, PUMP 1 BBLS OF DISPLACEMENT, RD O-TEX OFF OF TBG, WAS UP PUMP TUB & LINES, RDMO O-TEX
	15:00 - 15:30	0.50	ABANDP	31	I	P		TOOH LD 33 JTS OF 2.375" J-55 4.7# 8RD EUE TBG, LEAVING 3 JTS OF TBG IN HOLE, EOT @100'
	15:30 - 16:00	0.50	ABANDP	31	H	P		REVERSE CIRCULATE 10 BBLS OF BIO-WATER, (CLEAN OF CMT), TOOH LD 3 JTS OF 2.375" J-55 4.7# 8RD EUE TBG, LD XN NIPPLE, SWI
	16:00 - 16:30	0.50	ABANDP	30	I	P		WINTERIZE RIG PUMP & PUMP LINES
	16:30 - 17:30	1.00	ABANDP	30	G	P		RIG CREW ENTER DOGHOUSE, TAKE OFF PPE, CHANGE INTO REGULAR CLOTHING, EXIT & LOCK DOGHOUSE, GET INTO COMPANY TRUCK & DRIVE HOME

US ROCKIES REGION
Operation Summary Report

Well: BERRY 11-26A

Spud date: 10/2/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: BERRY 11-26A

Rig name no.: KEY 15/15

Event: ABANDONMENT

Start date: 12/27/2016

End date: 1/19/2017

Active datum: RKB @4,829.99usft (above Mean Sea Level)

UWI: NE/SW/0/3/N/67/W/26/0/0/6/PRIME/S/1,942.00/W/0/1,904.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
1/4/2017	6:00 - 7:00	1.00	ABANDP	30	G	P		WO RIG CREW TRAVELED TO LOCATION, ARRIVED @ LOCATION, ENTERED DOGHOUSE, CHANGED INTO FR CLOTHING & PPE, FILLED OUT DAILY JSA, HELD SAFETY MEETING (ELEVATED LOADS), EXITED DOGHOUSE, START & WARM UP RIG AND RIG PUMP
	7:00 - 7:30	0.50	ABANDP	30	J	P		RD TONGS & WORK FLOOR, ND 5K BOPS, ND 8.625" SC HEAD X 5K XO SPOOL, ND SC TOP FLANGE
	7:30 - 8:00	0.50	ABANDP	34	I	P		MIRU PIONEER WIRELINE, RIH WEIGHTED BAR & TAG CMT @350', POOH, RIH 8.625" CIBP & SET @80', RD MO PIONEER WIRELINE
	8:00 - 10:00	2.00	ABANDP	30	C	P		RD RIG PUMP & PUMP LINES, RD WORKOVER RIG, PUT CATTLE PANEL AROUND WELL, A & W WINCH TRUCKS ARRIVED & LOADED UP EQUIPMENT, MOVE OUT NAILL SERVICES NORM TESTED PRODUCTION EQUIPMENT, A & W CAME & HAULED TBG TRAILERS TO THEIR YARD
	10:00 - 11:00	1.00	ABANDP	48	B	S		OSHA (TANDY ZITKUS & NEIL SCHNEIDER), ARRIVED TO INVESTIGATE THE INCIDENT THAT HAPPENED ON 12/29/2016 QUESTIONED RIG CREW, RIG PUSHER & MYSELF ABOUT THE INCIDENT I NOTIFIED APC (JOSH GUSTAFSON)
1/19/2017	12:00 - 13:00	1.00	ABANDP	52		P		pressure tested CIBP, surface casing to 500 psi
	13:00 - 14:00	1.00	ABANDP	53	B	P		dug up surface casing
	14:00 - 15:00	1.00	ABANDP	53	C	P		cut casing 6' below GL., tagged @ 71'
	15:00 - 16:00	1.00	ABANDP	53	B	P		filled casing with 34 bags 5000 psi cement
	16:00 - 17:00	1.00	ABANDP	53	A	P		capped casing with a metal plate containing well info
	17:00 - 18:00	1.00	ABANDP	53	B	P		backfilled
	17:00 - 17:00	0.00	ABANDP	50		P		P&A'd OFFLINE JS