

US ROCKIES REGION
Operation Summary Report

Well: **WATERFRONT 7-34X**

Spud date: 6/5/2008

Project: COLORADO-WELD-NAD83-UTM13

Site: WATERFRONT 17-34 PAD

Rig name no.: CONCORD 5/5

Event: ABANDONMENT

Start date: 12/20/2016

End date: 1/25/2017

Active datum: KB @4,954.00usft (above Mean Sea Level)

UWI: 0/3/N/68/W/34/0/SWNE/6/PM/N/1,473.00/E/0/1,503.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
8/3/2016	8:00 - 9:00	1.00	ABANDP	53	B	P		GAS SAMPLE WITH APPEX
12/6/2016	9:00 - 10:00	1.00	ABANDP	53	B	P		FORM 17 TEST
12/12/2016	-							
12/19/2016	-							
12/20/2016	10:00 - 10:45	0.75	ABANDP	30	A	P		ROAD RIG TO LOCATION
	10:45 - 11:00	0.25	ABANDP	48	B	P		JSA SAFETY MEETING(SEE SAFETY TAB)
	11:00 - 12:00	1.00	ABANDP	30	A	P		MIRU CONCORD #5 RU PUMP & TANK
	12:00 - 12:00	0.00	ABANDP	52	I	X		SURFACE PRESSURE: 60 PSI MADE COUPLE BBLS OF CONDENSATE KEPT IT OPEN DURING DAILY OPS CLOSED IT AT THE END OF WORK DAY
	12:00 - 13:00	1.00	ABANDP	30	E	P		TP:700,CP:700,SP:60 PSI BLEW DOWN WELL TO 200 PSI EACH SIDE THEN CONTROLLED TBG W/25 BBLS, CSG W/40 BBLS WATER W/BIO OPEN SP TO TANK
	13:00 - 13:30	0.50	ABANDP	30	F	P		ND 5KWH NU 3KBOP RU WORK FLOOR & TBG EQUIPMENT
	13:30 - 15:00	1.50	ABANDP	31	I	P		TOOH TALLY OUT 120 JTS 2 3/8 TBG
	15:00 - 15:30	0.50	ABANDP	30	I	P		DRAINED PUMP & LINES SWI SDFN
	15:30 - 16:30	1.00	ABANDP	30	G	P		CT TO THE YARD
12/21/2016	6:00 - 6:45	0.75	ABANDP	30	G	P		CT TO LOCATION
	6:45 - 7:00	0.25	ABANDP	48	B	P		JSA SAFETY MEETING
	7:00 - 7:30	0.50	ABANDP	30	E	P		TP:700,CP:700,SP:60 PSI CONTROLLED TBG W/20 BBLS CSG W/30 BBLS OPEN SP TO TANK MADE ABOUT 1 BBL OF CONDENSATE THEN JUST GAS
	7:00 - 7:00	0.00	ABANDP	52	I	X		SURFACE PRESSURE:60 PSI OPEN IT TO TANK MADE ABOUT 1 BBL OF CONDENSATE THEN JUST GAS KEPT IT OPEN DURING DAILY OPS CLOSED IT AT THE END OF WORK DAY
	7:30 - 8:30	1.00	ABANDP	31	I	P		FINISHED TOOH & TALLY OUT TOTAL 230 JTS 2 3/8 TBG=7319'
	8:30 - 8:45	0.25	ABANDP	48	B	P		HELD RELIANCE WL JSA SAFETY MEETING (SEE SAFETY TAB)
	8:45 - 9:30	0.75	ABANDP	34	I	P		RU RELIANCE WL COMPUTERS ON TRUCK WENT OFF, WORKED ON THEM BUT COULD NOT GET THEM TO WORK
	9:30 - 11:00	1.50	ABANDP	46	E	P		RELIANCE WIRELINE TRUCK BROKE DOWN, WAITED FOR ANOTHER WIRELINE TRUCK
	11:00 - 12:00	1.00	ABANDP	34	G	P		RU RELIANCE WL RIH 4.5" G-RING J-BASKET TO 7100' WITH NO PROBLEM, POOH LD G-RING
	12:00 - 13:00	1.00	ABANDP	34	I	P		WL RIH SET 4.5" CIBP @ 7050' POOH RDWL
	13:00 - 14:00	1.00	ABANDP	31	I	P		TIH 2 3/8 TBG TO 5100' W/160 JTS
	14:00 - 14:45	0.75	ABANDP	31	H	P		CIRCULATED GAS OUT IN PREPARATION FOR CBL RUN
	14:45 - 16:00	1.25	ABANDP	31	I	P		TOOH LD 8 JTS OF 2 3/8 TBG ON TRAILER SB REST OF IT, LOADED CSG WHILE TOOH
	16:00 - 16:30	0.50	ABANDP	30	I	P		DRAINED PUMP & LINES SWI SDFN
	16:30 - 17:30	1.00	ABANDP	30	G	P		CT TO THE YARD
12/22/2016	6:00 - 6:45	0.75	ABANDP	30	G	P		CT TO LOCATION

US ROCKIES REGION
Operation Summary Report

Well: WATERFRONT 7-34X

Spud date: 6/5/2008

Project: COLORADO-WELD-NAD83-UTM13

Site: WATERFRONT 17-34 PAD

Rig name no.: CONCORD 5/5

Event: ABANDONMENT

Start date: 12/20/2016

End date: 1/25/2017

Active datum: KB @4,954.00usft (above Mean Sea Level)

UWI: 0/3/N/68/W/34/0/SWNE/6/PM/N/1,473.00/E/0/1,503.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	6:45 - 7:00	0.25	ABANDP	48	B	P		JSA SAFETY MEETING RIG CREW & RELIANCE WL CREW (SEE SAFETY TAB)
	7:00 - 9:00	2.00	ABANDP	34	N	P		RU RELIANCE WL RUN CBL FROM 7040' TO SURFACE FOUND TOC @ 1928' RDWL
	7:00 - 7:00	0.00	ABANDP	52	I	X		SURFACE PRESSURE: 60 PSI NO FLUID JUST GAS KEPT IT OPEN DURING DAILY OPS CLOSED IT AT THE END OF WORK DAY
	9:00 - 9:30	0.50	ABANDP	52	G	P		LOADED & PRESSURE TESTED CSG & CIBP TO 1000 PSI FOR 15 MINUTES WITH RIG PUMP, GOOD TEST, BLEED OFF PRESSURE
	9:30 - 12:00	2.50	ABANDP	31	I	P		RU ANYTIME TESTER TIH TESTED TBG IN TO 3000 PSI TO TAG CIBP @ 7050' W/222 JTS 2 3/8 TBG, LD 1 JT PU 10' PUP JT LD TESTER
	12:00 - 13:30	1.50	ABANDP	31	H	P		CIRCULATE WELL PRIOR TO PUMP CMT
	13:30 - 13:45	0.25	ABANDP	48	B	P		HELD SLB JSA SAFETY MEETING (SEE SAFETY TAB)
	13:45 - 14:30	0.75	ABANDP	51	D	P		RU SLB PRESSURE TESTED LINES TO 2500 PSI PUMPED 5 BBL CHEMICAL WASH & 40 SX CMT 15.8 PPG, 1.53 CF/SK=10.8 BBLS OF CMT @ 2.5 BPM @ 780 PSI, DISPLACED 24 BBLS OF WATER RD SLB
	14:30 - 15:30	1.00	ABANDP	31	I	P		TOOH LD TBG TO PLACE EOT @ 4275' W/134 JTS 2 3/8 TBG
	15:30 - 15:45	0.25	ABANDP	31	H	P		CIRCULATE WELL TO LOAD HOLE FOR CMT JOB
	15:45 - 16:30	0.75	ABANDP	51	D	P		RU SLB PUMPED 5 BBLS CHEMICAL WASH & 40 SX 15.8 PPG, 1.53 CF/SK=10.8 BBLS OF CMT @ 2.5 BPM @ 780 PSI DISPLACED 13 BBLS OF WATER RD SLB
	16:30 - 17:00	0.50	ABANDP	31	I	P		TOOH 34 JTS 2 3/8 TBG TO PLACE EOT @ 3182' CIRCULATED WELL CLEAN TOOH 10 MORE JTS EOT @ 2864'
	17:00 - 17:30	0.50	ABANDP	30	I	P		DRAINED PUMP & LINES SWI SDFN
	17:30 - 18:30	1.00	ABANDP	30	G	P		CT TO THE YARD
12/27/2016	6:00 - 6:45	0.75	ABANDP	30	G	P		CREW TRAVEL.
	6:45 - 7:00	0.25	ABANDP	48	B	P		SAFETY MEETING. JSA.
	7:00 - 7:10	0.17	ABANDP	52	I	X		SURFACE CASING AT 60 PSI. BLEED OFF AND LEAVE OPEN.
	7:10 - 8:00	0.83	ABANDP	31	I	P		TIH 10 STDS FROM DERRICK. PU 4 JOINTS & TAG TOC AT 3627'.
	8:00 - 9:00	1.00	ABANDP	31	I	P		TOOH 21 STDS TBG TO DERRICK. LD REMAING 72 JOINTS TBG ON A&W TBG FLOAT.
	9:00 - 9:30	0.50	ABANDP	34	M	P		RU RELIANCE WIRELINE. PU 4-1/2" CASING JET CUTTERS, RIH CUT CASING AT 1220'. POOH. RDMO WL.
	9:30 - 10:30	1.00	ABANDP	31	H	P		RU RIG PUMP TO WH TO PUMP DOWN 4-1/2", UP SURFACE CASING. BREAK CIRCULATION WITH 1200 PSI / 3 BPM CIRCULATE UNTIL CLEAN FLUID BACK.
	10:30 - 12:00	1.50	ABANDP	31	1	P		RD RIG FLOOR. ND BOP. ND TBG HEAD. BREAK OFF Q-92 SC NUT. PU 4-1/2" CASING SPEAR AND ENGAGE IN CASING TOP. PICK UP TH 35K AND PULL CASING SLIPS. NU Q-92 ADAPTER WELLHEAD. NU BOP. CHANGE PIPE RAMS TO 4-1/2". RU CASING TOOLS.

US ROCKIES REGION
Operation Summary Report

Well: WATERFRONT 7-34X

Spud date: 6/5/2008

Project: COLORADO-WELD-NAD83-UTM13

Site: WATERFRONT 17-34 PAD

Rig name no.: CONCORD 5/5

Event: ABANDONMENT

Start date: 12/20/2016

End date: 1/25/2017

Active datum: KB @4,954.00usft (above Mean Sea Level)

UWI: 0/3/N/68/W/34/0/SWNE/6/PM/N/1,473.00/E/0/1,503.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	12:00 - 13:30	1.50	ABANDP	31	I	P		LD 24 JOINTS 4-1/2" CASING AND 14' CUT OFF. CHANGE TOOLS BACK OVER FOR 2-3/8" TBG.
	13:30 - 14:00	0.50	ABANDP	31	I	P		TIH WITH 21 STDS TBG TO 1336'.
	14:00 - 14:30	0.50	ABANDP	31	H	P		CIRCULATE WELL UNTIL GOOD RETURNS BACK.
	14:30 - 16:00	1.50	ABANDP	51	D	P		MIRU SLB CEMENTERS. HELD PRE-JOB SAFETY MEETING. PRESSURE TEST LINES TO 2500 PSI. PUMP 2 BBLS WATER AHEAD. PUMP 15 BBLS CHEM WASH. MIX AND PUMP 46 BBLS, 225 SKS CLASS G CEMENT MIXED AT 15.8 PPG, 1.16 FT3/SK, 5.11 GALS/SK. DISPLACED WITH 1 BBL WATER. CEMENT PLUG BALANCED. HAD FULL RETURNS THROUGHOUT.
	16:00 - 16:45	0.75	ABANDP	31	I	P		TOOH LD 26 JOINTS TO 500'. REVERSE TBG CLEAN. FINISH LD 16 JOINTS TBG. SWI. SDFN.
	16:45 - 17:00	0.25	ABANDP	30	I	P		WINTERIZE PUMP & LINES.
	17:00 - 17:45	0.75	ABANDP	30	G	P		CREW TRAVEL.
12/28/2016	-		ABANDP	52	I	P		SURFACE CASING AT 0 PSI.
	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL.
	6:30 - 6:45	0.25	ABANDP	48	B	P		JSA & SAFETY MEETING.
	6:45 - 7:40	0.92	ABANDP	34	I	P		MIRU RELIANCE WIRELINE. MU/PU 3-1/8" SINKER BAR, RIH TAG TOC AT 410'. POOH. MU 8-5/8" CIBP. RIH SET AT 80'. POOH. RDMO WL.
	7:40 - 8:00	0.33	ABANDP	30	C	P		RD CONCORD RIG #5. WILL MOVE OVER 4 WELL TO THE EAST FOR P&A OPS ON WATERFRONT 41-34.
1/25/2017	14:00 - 14:00	0.00	ABANDP	50		P		P&A'd OFFLINE CD/NB
	9:00 - 10:00	1.00	ABANDP	52		P		pressure tested CIBP, surface casing to 500 psi
	10:00 - 11:00	1.00	ABANDP	53	B	P		dug up surface casing
	11:00 - 12:00	1.00	ABANDP	53	C	P		cut casing 6' below GL, tagged @ 53'
	12:00 - 13:00	1.00	ABANDP	53	B	P		filled casing stub with 26 bags 5000 psi cement
	13:00 - 14:00	1.00	ABANDP	53	A	P		capped casing with a metal plate containing well info
	14:00 - 15:00	1.00	ABANDP	53	B	P		backfilled