

**FORM  
INSP**Rev  
X/15

# State of Colorado

## Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

03/27/2017

Submitted Date:

03/28/2017

Document Number:

674703777**FIELD INSPECTION FORM**

Loc ID 324417 Inspector Name: LONGWORTH, MIKE On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_

**Operator Information:**OGCC Operator Number: 96850Name of Operator: TEP ROCKY MOUNTAIN LLCAddress: PO BOX 370City: PARACHUTE State: CO Zip: 81635**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION  
☐ FOLLOW UP INSPECTION REQUIRED  
☒ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**1 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Inspection, Terra TEP	970-263-2716	COGCCInspectionReports@terraep.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
448038	WELL	DG	02/26/2017		045-23333	CHEVRON TR 334-27-597	DG

**General Comment:**

**Inspected Facilities**

Facility ID: 448038 Type: WELL API Number: 045-23333 Status: DG Insp. Status: DG

**Well Drilling**

**Rig:** Rig Name: H&P 318 Pusher/Rig Manager: Beaudé Oaks  
 Permit Posted: Yes Access Sign: Yes

**Well Control Equipment:**

Pipe Ram: Blind Ram: Hydril Type:  
 Pressure Test BOP: Test Pressure PSI: Safety Plan: YES

**Drill Fluids****Management:**

Lined Pit: Unlined Pit: Closed Loop: YES Semi-Closed Loop:  
 Multi-Well: YES Disposal Location:

**Comment:**

Corrective Action: Date:

**Cement****Cement Contractor**

Contractor Name: Halliburton Contractor Phone:

**Surface Casing**

Cement Volume (sx): Circulate to Surface:  
 Cement Fall Back: Top Job, 1" Volume:

**Intermediate Casing**

Cement Volume (sxs): Good Return During Job:

**Production Casing**

Cement Volume (sx): Good Return During Job:

**Plugging Operations**

Depth Plugs(feet range): 4500' to 4200' Cement Volume (sx): 165 sks

Good Return During Job: Cement Type: G

**Comment:** 2 more plugs to be sat. 105 sks 2899' to 2699' and 20 sks 54' to 4'.

Corrective Action: Date:

Reclamation - Storm Water - Pit

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
				Covering Materials	Pass	
				Material Handling And Spill Prevention	Pass	

Comment:

Corrective Action:

Date:

Pits: ☐ NO SURFACE INDICATION OF PIT