



Partner Summary Report - Costs Included

Date: 2/17/2017

Report #: 2

Well Name: MONFORT GILCREST K09-13

DOL:

Spud Date: 7/27/1983

Well Name MONFORT GILCREST K09-13	Operator NOBLE ENERGY, INC.	API 05-123-11285	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (mKB) ORIGINAL HOLE - 7,371.8
---	-----------------------------------	---------------------	-----------------------	----------------------------	------------------------------	--

Spud Date 7/27/1983	TD Date 8/8/1983	Rig Release Date	First Production Date 9/5/1983
------------------------	---------------------	------------------	-----------------------------------

Rig Name	Rig Number TEC 50
----------	----------------------

Prospect Number	Prospect	Actual Latitude (°) 40.32074312	Actual Longitude (°) -104.79031726	Quarter 3 SW	Quarter 4 SW	Section 9	Township 4	Twntshp N/S Dir N	Range E/W Dir W
-----------------	----------	------------------------------------	---------------------------------------	-----------------	-----------------	--------------	---------------	----------------------	--------------------

--

Report Start Date 2/17/2017 06:00	Report End Date 2/17/2017 18:00	Operations Summary SFTY MTG-CHECK PSI'SI(CSG/VAC SRF 0)-RU WL-HOLD PRE-JOB SFTY MTG-RIH W/4" CIBP-CORRELATE CCL-SET @ 7198'-POOH-RIH W/DUMP BAILER-SPOT 2 KS ON CIBP-POOH-RD WL-LOAD HOLE-ATTEMPT TO PSI TEST CIBP(AIR BUBBLES IN FLUID)-BLEED T/TANK- RE-TEST T/800#'S FOR 15 MINS(GOOD TEST)-RLS PSI-MU NC/SN-TIH W/82 JTS(2519.93')-LND TBG-ND BOP'S-NU WH-SI-RD-MOB TO KAWATA 7-16-SPOT IN
--------------------------------------	------------------------------------	---

Time Log

Start Time	End Time	Dur (hr)	Start Depth (ftKB)	End Depth (ftKB)	Task Code Desc	Activity

Survey Data

MD (ftKB)	TVD (ftKB)	Azm (°)	Incl (°)	+N / -S (ft)	+E / -W (ft)	VS (ft)	DLS (°/100ft)

Casing Strings

Csg Des	MD (ftKB)	Run Date
Surface	462.0	7/28/1983
Production	5,186.8	7/6/2012
Production	7,360.0	8/8/1983

Cement Stages

Des	Top (ftKB)	Btm (ftKB)	Start Date
Surface Casing Cement	12.0	462.0	7/28/1983
Production Casing Cement	6,500.0	7,360.0	8/8/1983
Casing Repair Cement	130.0	700.0	7/12/2012

Tubing Strings

String Location	Set Depth (ftKB)	Run Date
Tubing - Production set at 7,239.4ftKB on 5/28/2014 12:00	2,520.0	2/17/2017

Perforations

Linked Zone	Top (ftKB)	Btm (ftKB)	Date
CODELL, ORIGINAL HOLE	7,248.00	7,260.00	7/9/2010
CODELL, ORIGINAL HOLE	7,252.00	7,262.00	8/14/1983

--

--