

**US ROCKIES REGION**  
**Operation Summary Report**

Well: **BRIGGS 1-12A**

Spud date: 2/16/1993

Project: COLORADO-WELD-NAD83-UTM13

Site: BRIGGS 1-12A

Rig name no.: BASIC 1652/1652

Event: ABANDONMENT

Start date: 3/17/2017

End date: 4/6/2017

Active datum: RKB @4,786.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/1/0/NENW/6/0/N/669/E/0/1992/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
3/1/2017	-							
	9:00 - 10:00	1.00	ABANDP	53	B	P		<b>FORM 17 TEST</b>
3/3/2017	11:00 - 12:00	1.00	ABANDP	53	B	P		WATER SAMPLE
3/17/2017	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOCATION, HELD A SAFETY MEETING.
	7:00 - 7:00	0.00	ABANDP	33	G	P		TP-550, CP-500, SCP-0PSI, SURFACE CSG FLOW BACK LESS THEN A GALLON OF WATER, KEEP IT OPEN WHILE WORKING ON WELL.
	7:00 - 8:00	1.00	ABANDP	30	A	P		R/U RIG PUMP AND LINES TO WELLHEAD
	8:00 - 9:00	1.00	ABANDP	30	E	P		TP-550, CP-500, SCP-0PSI, BLOW DOWN WELL TO WORK TANK AND CONTROL WELL W/25/25BBLs OF FRESH/BIO WATER.
	9:00 - 9:30	0.50	ABANDP	30	F	P		N/D PROD/TREE, N/U BOP AND 2.375 TBG EQUIPMENT.
	9:30 - 12:00	2.50	ABANDP	31	I	P		TALLY TOO H W/233JTS OF 2.375 J-55 TBG AND L/D ON TRAILER 12 JTS OF 1.25 J-55 TBG.
	12:00 - 15:00	3.00	ABANDP	31	I	P		MIRU ANYTIME TESTING AND HYDRO TEST IN W/BIT AND SCRAPER TO 7207' W/229 JTS, L/D 8 JTS, TESTIN THE REST OF TBG, RDMO TESTER.
	15:00 - 17:00	2.00	ABANDP	31	I	P		TOOH W/228JTS AND L/D 6 JTS ON TRAILER, SWI, DRAIN EQUIPMENT, SDFN
	17:00 - 18:00	1.00	ABANDP	30	G	P		CREW TRAVEL
3/20/2017	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOCATION, HELD A SAFETY MEETING
	7:00 - 11:00	4.00	ABANDP	34	I	P		<b>MIRU PIONEER WIRELINE</b> , RIH W/3 7/8 GAUGE RING AND ONLY ABLE TO GET DOWN TO 7306' POOH, RIH W/3 1/2 GAUGE RING AND RIH TO 7379', POOH, <b>RIH AND SET CIBP @ 7360'</b> , POOH, <b>AND SPOT CEMENT CAP ON TOP OF CIBP</b> , POOH, <b>RIH AND SET CIBP @7220'</b> , POOH, RDMO WIRELINE.
	11:00 - 12:15	1.25	ABANDP	31	I	P		TIH WITH OPEN ENDED TBG TO 7220' W/ 228 JTS AND A 10' SUB.
	12:15 - 13:30	1.25	ABANDP	31	H	P		ESTABLISH CIRCULATION W/107 BBLs OB FRESH/BIO WATER, ROLL GAS OUT, PRESSURE TEST CIBP TO 1000 PSI, R/D CIRCULATING EQUIPMENT
	13:30 - 14:45	1.25	ABANDP	46	B	P		WAIT ON CEMENT
	14:45 - 15:30	0.75	ABANDP	51	D	P		<b>MIRU SCHLUMBERGER TO MIX AND PUMP 40 SKS OF CEMENT MIX AT 15.8# AND 1.53 YIELD</b> , DISPLEASE IT W/23 BBLs OF WATER, RDMO CEMENT CREW.
	15:30 - 17:30	2.00	ABANDP	31	I	P		POOH AND STAND BACK 128 JTS "64 STANDS", AND L/D REST OF TBG ON TRAILER, SWI, DRAIN EQUIPMENT, SDFN.
	17:30 - 18:30	1.00	ABANDP	30	G	P		CREW TRAVEL
3/21/2017	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOCATION, HELD A SAFETY MEETING
	7:00 - 8:00	1.00	ABANDP	37	E	P		<b>MIRU PIONEER WIRELINE TO RIH AND SHOOT SQUEEZE HOLES 3 SPF, 1-2' @4410' AND 1-4' @4005'</b> , POOH, RDMO WIRELINE.

US ROCKIES REGION  
Operation Summary Report

Well: BRIGGS 1-12A

Spud date: 2/16/1993

Project: COLORADO-WELD-NAD83-UTM13

Site: BRIGGS 1-12A

Rig name no.: BASIC 1652/1652

Event: ABANDONMENT

Start date: 3/17/2017

End date: 4/6/2017

Active datum: RKB @4,786.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/1/0/NENW/6/0/N/669/E/0/1992/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	8:00 - 9:00	1.00	ABANDP	31	I	P		TIH W/CICR AND SET IT @4035' W/128 JTS.
	9:00 - 10:00	1.00	ABANDP	31	H	P		R/U CIRCULATING EQUIPMENT, ESTABLISH CIRCULATION AND CONDITION HOLE FOR CEMENT.
	10:00 - 11:45	1.75	ABANDP	46	B	Z		CEMENT CREW ARRIVE TO LOCATION ON TIME BUT HAD TO WAIT ON THEIR CHEMICALS, "SMS"
	11:45 - 12:30	0.75	ABANDP	51	D	P		R/U SCHLUMBERGER TO WELL HEAD, MIX AND PUMP 5 BBLS OF WATER, 10 BBLS OF SMS, 5 BBLS OF WATER, 160 SKS OF CEMENT MIX @ 15.8# AND 1.51 YIELD AND DISPLEASE IT WITH 12.6 BBLS OF WATER TO SPOT 3 BBLS OF CEMENT ON TOP OF CICR, RDMO CEMENTERS.
	12:30 - 14:00	1.50	ABANDP	31	I	P		POOH TO 3345' WITH 106 JTS TO REVERSE OUT CIRCULATION, STAND BACK 16 STANDS "32 JTS" AND L/D REST OF TBG.
	14:00 - 14:30	0.50	ABANDP	34	M	P		MIRU PIONEER WIRELINE TO RIH AND CUT CSG @940', POOH, RDMO WIRELINE.
	14:30 - 16:00	1.50	ABANDP	31	H	P		R/U CIRCULATING EQUIPMENT, ESTABLISH CIRCULATION AND ROLL GAS OUT
	16:00 - 17:00	1.00	ABANDP	31	I	P		N/D TBG EQUIPMENT, BOP AND TBG HEAD, UNLAND CSG W/ CSG SPEAR, N/U BOP AND 4.5 EQUIPMENT.
	17:00 - 18:30	1.50	ABANDP	31	I	P		L/D 4.5 CSG ON TRAILER, C/O EQUIPMENT TO 2.375, TIH TO 1040' W/33 JTS, SWI, SDFN.
	18:30 - 19:30	1.00	ABANDP	30	G	P		CREW TRAVEL.
3/22/2017	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOCATION, HELD A SAFETY MEETING
	7:00 - 10:00	3.00	ABANDP	51	A	P		MIRU SCHLUMBERGER CEMENT CREW TO MIX AND PUMP 5 BBLS OF WATER, 15 BBLS OF GAS BLOK, 5 BBLS OF WATER, 81.6 BBLS (395 SKS) OF CEMENT MIX @15.8# AND 1.16 YIELD, DISPLEASE IT W/2 BBLS, RDMO CEMENTERS.
	10:00 - 12:00	2.00	ABANDP	31	I	P		POOH TO 100', R/U CIRCULATING EQUIPMENT, REVERCE OUT CIRCULATION, FINISH POOH, CLEAN OUT EQUIPMENT, N/D BOP AND SPOOL.
	12:00 - 13:00	1.00	ABANDP	34	I	P		MIRU PIONEER WIRELINE TO RIH AND TAG CEMENT STUB PLUG @131', POOH, RIH AND SET CIBP @ 80', POOH, RDMO WIRELINE.
	13:00 - 15:00	2.00	ABANDP	30	C	P		R/D RIG PUMP AND LINES, P/U LOCATION, TAKE RIG AND EQUIPMENT TO NEXT LOCATION, SDFN.
	15:00 - 16:00	1.00	ABANDP	30	G	P		CREW TRAVEL.
4/5/2017	9:00 - 10:00	1.00	ABANDP	52		P		pressure tested CIBP, surface casing to 500 psi
	10:00 - 11:00	1.00	ABANDP	53	B	P		dug up surface casing
	11:00 - 12:00	1.00	ABANDP	53	C	P		cut casing 6' below GL, tagged @ 71'
	12:00 - 13:00	1.00	ABANDP	53	B	P		filled casing stub with 34 bags 5000 psi cement
	13:00 - 14:00	1.00	ABANDP	53	A	P		capped casing with a metal plate containing well info
	14:00 - 15:00	1.00	ABANDP	53	B	P		backfilled
4/6/2017	13:30 - 13:30	0.00	ABANDP	50		P		P&A'd OFFLINE. CD/J.