

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

04/21/2017

Submitted Date:

04/21/2017

Document Number:

674703845**FIELD INSPECTION FORM**Loc ID 324082 Inspector Name: LONGWORTH, MIKE On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**OGCC Operator Number: 96850Name of Operator: TEP ROCKY MOUNTAIN LLCAddress: PO BOX 370City: PARACHUTE State: CO Zip: 81635**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

Findings:2 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

| Contact Name | Phone | Email | Comment |
|-----------------------|--------------|------------------------------------|---------|
| Inspection, Terra TEP | 970-263-2760 | COGCCInspectionReports@terraep.com | |

Inspected Facilities:

| Facility ID | Type | Status | Status Date | Well Class | API Num | Facility Name | Insp Status |
|-------------|------|--------|-------------|------------|-----------|----------------|-------------|
| 256492 | WELL | PR | 12/28/2005 | GW | 045-07455 | KNIGHT PA 21-4 | WK |

General Comment:

Inspected Facilities

Facility ID: 256492 Type: WELL API Number: 045-07455 Status: PR Insp. Status: WK

CementCement ContractorContractor Name: Blac-Frac

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 400"Cement Volume (sx): 50sksGood Return During Job: YESCement Type: G

Comment: Shot 8 additional holes with 4 shot yesterday total of 12 holes at 615', pump 50 sks of cement, hold pressure on top of cement moved .5 bbls. Shot 8 holes at 400', pump 50 sks, held 300 psi on top of cement moved 1.5 bbls. Let sit over night, if no gas present will cut off casing top off with cement, cap well head.

Corrective Action: _____

Date: _____

WorkoverComment: Monument Rig 20 P&A job

Corrective Action: _____

Date: _____

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

| Document Num | Description | URL |
|--------------|----------------------|---|
| 401266371 | INSPECTION SUBMITTED | http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4130851 |