

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
401261274

Date Received:  
05/08/2017

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

2 CA Completed  
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 46685  
Name of Operator: KINDER MORGAN CO2 CO LP  
Address: 1001 LOUISIANA ST SUITE 1000  
City: HOUSTON State: TX Zip: 77002  
Contact Name and Telephone:  
Name: \_\_\_\_\_  
Phone: ( ) \_\_\_\_\_ Fax: ( ) \_\_\_\_\_  
Email: \_\_\_\_\_

Additional Operator Contact:

Contact Name	Phone	Email
<u>Millican, Chris</u>		<u>chris_millican@kindermorgan.com</u>
<u>Hannigan, Michael</u>		<u>michael_hannigan@kindermorgan.com</u>
<u>Knight, Tami</u>		<u>tami_knight@kindermorgan.com</u>
<u>Swift, Barry</u>	<u>970-882-5545</u>	<u>barry_swift@kindermorgan.com</u>

COGCC INSPECTION SUMMARY:

FIR Document Number: 680601425  
Inspection Date: 04/05/2017 FIR Submit Date: 04/10/2017 FIR Status: \_\_\_\_\_

Inspected Operator Information:

Company Name: KINDER MORGAN CO2 CO LP Company Number: 46685  
Address: 1001 LOUISIANA ST SUITE 1000  
City: HOUSTON State: TX Zip: 77002

LOCATION - Location ID: 322104

Location Name: DOE CANYON UT 19-40-17-N40N17W Number: 19NENE County: DOLORES  
Qtrqr: NENE Sec: 19 Twp: 40N Range: 17W Meridian: N  
Latitude: 37.719443 Longitude: -108.757903

FACILITY - API Number: 05-033-00 Facility ID: 208973

Facility Name: DWD Number: 1  
Qtrqr: NENE Sec: 19 Twp: 40N Range: 17W Meridian: N  
Latitude: 37.719443 Longitude: -108.757903

CORRECTIVE ACTIONS:

1 CA# 70768

Corrective Action: Weeds need to be controlled at the appropriate time but no later than June 15, 2017. Date: 06/15/2017

Response: CA COMPLETED Date of Completion: 05/03/2017

Weeds treated on 5/3/17 on DWD-1 interim reclamation area

Operator  
Comment:

COGCC Decision:

COGCC  
Representative:

2 CA# 70769

Corrective Action: Stormwater controls need to be installed to stabilize erosion and runoff in the eastern portion of the project area.

Date: 05/19/2017

Response: CA COMPLETED

Date of Completion: 04/12/2017

Operator  
Comment:

Rip-rap run down installed to stabilize slope, gravel/well pad repaired and crowned to prevent additional run-off.

COGCC Decision:

COGCC  
Representative:

#### OPERATOR COMMENT AND SUBMITTAL

Comment: DWD-1 erosion control and weed treatment has been completed.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Tami Knight

Signed:

Title: Project Manager

Date: 5/8/2017 7:09:20 AM

### ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
------------------------	--------------------

401276466	Photos of erosion control measures and weed wilt after treatment
-----------	--

Total Attach: 1 Files