

**Well Name:** Southern Ute Tribal BK 2

**Location:** Twn:33N Rng:7W Sec:29 QtrQtr:SESE

**Elevation:** GL 6397', KB 6408'

**Date:** 20-Mar-2017

**API #:** 05-067-09969-00

**Spud Date:** 13-Jan-2017

8.625", 24 #/ft, J-55 Casing

TOC = surface (circulated 18bbls to surf)  
behind 8.625" casing

Casing set at 377.33'

Note: This is a build-and-hold well design.  
This diagram reflects measured depths but  
not lateral aspects of the wellbore.

TOC = surface (circulated 0.5bbls to surf)  
behind 5.5" casing

Tbg: 3/15/2017	Jts	Lgth	TS
3.5" Tubing Hanger	1	1	9
3.5" Bare Tubing	1	32	10
3.5" Poly Lined	105	3428	42
3.5x2.875 XOVER	1	1	3470
2.28 F Nipple	1	1	3471
Nipple with 1/4" Hole	1	1	3472
2.875" Bare Joint	1	33	3473
EOT			3506

Perforations 3124' - 3126'  
3136' - 3144'  
3157' - 3159'  
3169' - 3172'  
3211' - 3214'  
3298' - 3309'  
3365' - 3385'  
3416' - 3430'

Rods: 3/15/2017	Jts	Lgth	TS
1.25 Polished Rod	1	26	4
Pump Rod	1	25	30
Pony Rod	1	4	55
Corod	1	3403	59
Pony Rod	1	4	3462
21K Shear Tool	1	1	3466
Pony Rod	1	4	3467
2.5x2x12 RWAC Pump	1	12	3471
EOR			3483

3.5", #/ft, Tubing  
5.5", 15.5 #/ft, J-55 Casing

Tubing landed at 3509.96'  
PBTD: 3695'

Casing set at 3742'

TD: 3755'