

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

05/04/2017

Submitted Date:

05/08/2017

Document Number:

680301943**FIELD INSPECTION FORM**
 Loc ID 312138 Inspector Name: SCHURE, KYM On-Site Inspection ☐ 2A Doc Num:
Operator Information:OGCC Operator Number: 10548Name of Operator: HRM RESOURCES II LLCAddress: 410 17TH STREET #1600City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:5 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Pape, Terry	970-768-5700	tpape@hrmres.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
218713	WELL	PR	04/26/2007	OW	075-05445	FRASCO 1-B	PA

General Comment:[P&A Pumping top plug @ 253'. WOC next day for tag and finish to surface. No problems indicated.](#)

LocationOverall Good: ☐

Emergency Contact Number:

Comment:

Corrective Action:

Date: _____

Overall Good: ☐**Spills:**

Type

Area

Volume

In Containment: No

Comment:

☐ Multiple Spills and Releases?**Equipment:**

corrective date

Type: Other

0

Comment: Equipment remains on-site, upon P&A completion remove all equipment from location

Corrective Action:

Date:

Venting:

Yes/No

Comment:

Corrective Action:

Date:

Flaring:

Type

Comment:

Corrective Action:

Date:

Inspected FacilitiesFacility ID: 218713 Type: WELL API Number: 075-05445 Status: PR Insp. Status: PA**Cement**Cement ContractorContractor Name: RangerContractor Phone: 713-935-8900Surface CasingCement Volume (sx): 40+100Circulate to Surface: Cement Fall Back: Top Job, 1" Volume: Intermediate CasingCement Volume (sxs): Good Return During Job: Production CasingCement Volume (sx): 2+50Good Return During Job: YESPlugging OperationsDepth Plugs(feet range): 5449,4487,1400,253Cement Volume (sx): 2+50+40+100Good Return During Job: YESCement Type: 15.8#Comment: Setting top/surface plug @ 253' w/100 sks of 15.8# cement. WOC for next day tag and top off. No problems indicated.Corrective Action: Date:

Reclamation - Storm Water - Pit**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Other	In Process	Other	In Process			

Comment: [Continue stormwater erosion BMP's until final reclamation is approved.](#)

Corrective Action:

Date: _____

Pits: ☐ NO SURFACE INDICATION OF PIT

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401276909	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4141377