

**FORM  
INSP**Rev  
X/15**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

06/01/2017

Submitted Date:

06/01/2017

Document Number:

685303217**FIELD INSPECTION FORM**Loc ID 312068 Inspector Name: St John, William (Cal) On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**OGCC Operator Number: 96705Name of Operator: WPX ENERGY PRODUCTION LLCAddress: P O BOX 3102 MS-25-2City: TULSA State: OK Zip: 74101**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**3 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Inspection, WPX	970-263-2716	COGCCInspectionReportsSanJuan@wpxenergy.com	<a href="#">WPX Inspection Mailbox</a>

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
216555	WELL	PR	12/05/1998	GW	067-08161	BONDAD 33-9 13A	PR

**General Comment:**[2017 Flowline NTO Inspection 1000' Buffer](#)[Shadowing Operator Pressure Testing Team](#)

**Inspected Facilities**Facility ID: 216555 Type: WELL API Number: 067-08161 Status: PR Insp. Status: PR**Flowline**

#1	Type: Sales Line	1 of Lines
----	------------------	------------

Flowline Description

Flowline Type: Sales Line Size: 3" Material: Carbon Steel  
Variance: Age: Contents: Natural Gas

Integrity Summary

Failures: Spills: Repairs Made:  
Coatings: H2S: Cathodic Protection:

Pressure Testing

Witnessed: Yes Test Result: Pass Charted: Yes

COGCC Rules(check all that apply)

☐ 1101. Installation and Reclamation ☐ 1102. Operations, Maintenance, and Repair ☐ 1103. Abandonment

Comment: Witnessed flow line pressure test on line from wellhead to separator inlet as part of May 2, 2017 NTO. Test was conducted using Crystal gauge for pressure reading and charting. Starting pressure was 109.9 psi and ending pressure was 109.3 psi. Test duration was 15 minutes.

Corrective Action:

Date: